


Transportation Pooled Fund Program

Project Title: <b>Geocomposite Capillary Barrier Drain (GCBD)</b>		
Project Manager and Phone Number: <b>Ruth Roberson (651) 779.5214</b>	Project No: <b>TPF 5(126)</b>	Project is: <input type="checkbox"/> PLANNING <input checked="" type="checkbox"/> R&D
Reporting Period: <b>Jan 1, 06 - March 30, 06</b>	Multi Year Project <b>yes</b> <b>2 yrs</b>	
Description of Work Performed and Progress: ① Contracting Process <del>was</del> completed and contract <sup>letting</sup> was <b>March 29, 06</b> - Test & control section <sup>structure</sup> design - drainage design - Total cost of construction <b>\$210,000</b> ② Research workplan completed April 2006 - Experimental design - instrumentation plan ③ All instrumentation and geocomposite fabric is ordered. ④ Technical Advisory conference call 7/21/06		
STATUS AND COMPLETION DATE Percentage of work completed to date for total project Project is: <u>20</u> % <input checked="" type="checkbox"/> on schedule <input type="checkbox"/> behind schedule, explain: Expected Completion Date: <u>January 2007</u>		

Project Manager



⑤ Set up project website:

[www.mrr.dot.state.mn.us/research/construction/2006/geocomposite.asp](http://www.mrr.dot.state.mn.us/research/construction/2006/geocomposite.asp)