MONTHLY PROGRESS REPORT										Page 1	
Michael Baker Jr., Inc.					4431 North Front St., 2 nd Floor Harrisburg, PA 17110-1709		Federal ID No.			251228638-00	
CONTRACT DETAILS						REPORT DETAILS			INVOICED		
		/Project imber		Project Title		Month Ending	Date	Number	Yes	No	
35OA07-039 03-0		3(C07)	Development of Pot Bearing Sta		andards	November	2005	14	Х		
Michael Baker Jr., Inc.						Eric L. Martz, P.E.					
Michael Baker 31., Inc.				Employee Title		Project Manager					
PENNDOT				Program Manager		Michael Bonini					
				Technical Advisor		Patricia Kiehl, P.E.					
PROJECT DATES PROJECT PROGRESS						PROJECT BUDGET					
Start	End		Current Estimated % Complete		Last Month Estimated % Complete	Source Michael Baker Jr., Inc		880 6			% Spen 58%
6/1/04	6/30/06		58%		50%	Subcontractor (DBE, SERB, etc.)		-	-		-
	ACC	COME	LISHM	ENTS TE	IIS MONTH	ACT	IVITIES PLAI	NNED I	OR NEX	r MOI	NTH
Project Activities For: November 2005					Project Activities For: D				ecember 2005		
Worked on revising BD-613M standards based on agreed upon revisions.						Respond to review comments from PENNDOT and make necessary revisions to standards.					
Submitted BD-613M revisions to PENNDOT for review prior to distribution to the project panel members.						Submit draft standards to project panel members for their review.					