

## TRANSPORTATION POOLED FUND PROGRAM QUARTERLY PROGRESS REPORT

Lead Agency (FHWA or State DOT): Alabama Department of Transportation

### INSTRUCTIONS:

*Project Managers and/or research project investigators should complete a quarterly progress report for each calendar quarter during which the projects are active. Please provide a project schedule status of the research activities tied to each task that is defined in the proposal; a percentage completion of each task; a concise discussion (2 or 3 sentences) of the current status, including accomplishments and problems encountered, if any. List all tasks, even if no work was done during this period.*

|                                                                                                                                                                     |                                                       |                                                                                                                                                                                                                                                                                                                            |  |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| <b>Transportation Pooled Fund Program Project #</b><br><i>(i.e., SPR-2(XXX), SPR-3(XXX) or TPF-5(XXX))</i><br><br><div style="text-align: center;">TPF-5(531)</div> |                                                       | <b>Transportation Pooled Fund Program - Report Period:</b><br><input type="checkbox"/> Quarter 1 (January 1 – March 31)<br><input type="checkbox"/> Quarter 2 (April 1 – June 30)<br><input checked="" type="checkbox"/> Quarter 3 (July 1 – September 30)<br><input type="checkbox"/> Quarter 4 (October 1 – December 31) |  |
| <b>Project Title:</b><br>Accelerated Performance Testing on the 2024 NCAT Pavement Test Track with MnROAD Research Partnership                                      |                                                       |                                                                                                                                                                                                                                                                                                                            |  |
| <b>Name of Project Manager(s):</b><br>Nathan Moore, P.E.                                                                                                            | <b>Phone Number:</b><br>334-759-9954                  | <b>E-Mail</b><br><a href="mailto:ndm0005@auburn.edu">ndm0005@auburn.edu</a>                                                                                                                                                                                                                                                |  |
| <b>Lead Agency Project ID:</b><br>931-943P                                                                                                                          | <b>Other Project ID (i.e., contract #):</b>           | <b>Project Start Date:</b><br>July 11, 2024                                                                                                                                                                                                                                                                                |  |
| <b>Original Project End Date:</b><br>November 16, 2027                                                                                                              | <b>Current Project End Date:</b><br>November 16, 2027 | <b>Number of Extensions:</b><br>0                                                                                                                                                                                                                                                                                          |  |

Project schedule status:

☒ On schedule
 ☐ On revised schedule
 ☐ Ahead of schedule
 ☐ Behind schedule

Overall Project Statistics:

| Total Project Budget | Total Cost to Date for Project | Percentage of Work Completed to Date |
|----------------------|--------------------------------|--------------------------------------|
| \$13,249,997         | \$7,477,796                    | 56%                                  |

Quarterly Project Statistics:

| Total Project Expenses and Percentage This Quarter | Total Amount of Funds Expended This Quarter | Total Percentage of Time Used to Date |
|----------------------------------------------------|---------------------------------------------|---------------------------------------|
| 56%                                                | \$729,602                                   | 36%                                   |

**Project Description:**

The Pavement Test Track is a full-scale accelerated performance test (APT) facility managed by the National Center for Asphalt Technology (NCAT) at Auburn University. The project is funded and directed by a multi-state research cooperative program in which the construction, trafficking, and pavement evaluation are carried out on 200-foot test sections around the 1.7-mile oval test track. Each test section is constructed utilizing imported asphalt materials and design methods. A fleet of heavy trucks is operated on the Track in a highly controlled manner in order to apply a design lifetime of truck traffic (10 million equivalent single axle loads, or ESALs) in two years. Projects in mix/materials, structural pavement design, and pavement preservation are executed under the direction of each individual agency sponsor that contributes to the pooled fund in either standalone or pooled resource group experiments. Select Track test sections were replaced in the summer of 2021 to facilitate a new research cycle. Additionally, the data collection process continued for cold weather test sections built at MnROAD in the previous (2015) research cycle, with new MnROAD test sections in the summer of 2022.

The primary objectives of the pooled fund project are as follows:

1. Constructing 200 ft test sections on the existing 1.7 mile NCAT test oval that are representative of in-service roadways on the open transportation infrastructure;
2. Applying accelerated performance truck traffic in the 2 years following construction;
3. Assessing/comparing the functional and structural field performance of trafficked sections;
4. Validating M-E approaches to pavement analysis and design using surface and subsurface measures;
5. Calibrating traditional empirical pavement design methods to new materials as well as M-E methodologies to pavement analysis and design using pavement surface condition, pavement load response, precise traffic and environmental logging, and cumulative damage;
6. Supplementing Track research with test sections on the MnROAD mainline in order to encompass cold climate performance concerns;
7. Correlating field results from both the NCAT and MnROAD test sections with laboratory data; and
8. Answering practical questions posed by research sponsors through formal (i.e., reports and technical papers) and informal (e.g., one-on-one responses to sponsor inquiries) technology transfer.

**Progress this Quarter (includes meetings, work plan status, contract status, significant progress, etc.):**

Construction of the 2024 Test Track began in July and is expected to be completed in October 2024. Traffic is expected to begin at the end of October. Prior and during construction, laboratory research was being conducted in support of the Track build.

Precisely 3,974,671 ESALs had been applied to the surface of the 2024 NCAT Pavement Test Track as of the date of this report. The 2021 Track represents the 8th research cycle. Approximately 10 million ESALs can be added for test sections built in previous 3-year research cycles. For example, sections built on the original 2000 Track have now supported a total of 84 million ESALs.

The MnROAD partnership consists of Additive Group (AG) test sections on the MnROAD Mainline as well as Preservation Group (PG) test sections on (low traffic) Mille Lacs County Road 8 and (high traffic) US-169 in Pease, MN (about 45 minutes north of MnROAD).

Detailed pavement condition assessments consisting of roughness, rutting, macrotexture, and cracking are performed weekly on the NCAT Pavement Test Track. Additional measurements are made monthly (e.g., wet ribbed surface friction) and quarterly (e.g., noise).

A 6-month sponsor meeting is hosted each spring and fall. Spring meetings are held at NCAT (typically in May or June) and fall meetings are held at MnROAD (typically in September or October). At both locations, meetings consist of technical presentations and test section inspections. Project personnel also travel to sponsor states on demand to promote deployment through meetings, presentations, and field projects.

**Anticipated work next quarter:**

One and a quarter million ESALs a quarter are applied to the surface of the NCAT Pavement Test Track when the fleet is operational during the middle 2 years of each 3-year research cycle. MnROAD mainline sections support about a fourth of NCAT's traffic. Weekly, monthly, and quarterly pavement surface condition data collection is conducted. Web performance reports reflect the most recent vetted data. Technology transfer and implementation of findings are very important to this effort. A 6-month sponsor meeting is hosted each spring and fall. Spring meetings are held at NCAT (typically in May or June) and fall meetings are held at MnROAD (typically in September or October). At both locations, meetings consist of technical presentations and test section inspections. Project personnel also travel to sponsor states on demand to promote deployment through meetings, presentations, and field projects.

Fleet operations and weekly data collection are ongoing. Laboratory testing of mix collected during construction is also ongoing. A sponsor meeting was held in the fall at MnROAD.

**Significant Results:**

The current research cycle on the NCAT Pavement Test Track includes balanced mix designs (BMD), higher RAP content mixes, RAS mixes, high binder replacement (RAP+RAS) mixes, rejuvenators, high recycled ground tire rubber mixes, 100 percent RAP cold recycle mixes, high durability porous friction course mixes, alternative binder modifiers, interlayers for the prevention of reflective cracking, surplus sand and screenings stockpile mixes, asphalt based enhanced friction surfaces, and an array of pavement preservation treatments and treatment combinations (on the Track as well as on Lee Road 159 and US-280 in Alabama's southern climate and Mille Lacs County Road 8 and US-169 in Minnesota's northern climate). Additionally, a experiment consisting of numerous sections containing both dry and wet mix additives were built on the NCAT Pavement Test Track as well as on the MnROAD Mainline. The purpose of this experiment is to quantify the impact of included additives on pavement life in both hot and cold climates. High construction quality was essential in both locations in order to avoid confounding experimental outcomes. It was a significant preliminary finding to note that no premature failures were induced and all sections exhibited good performance. Smaller nominal maximum aggregate size (NMAS) mixes and mixes designed on the fine side of the maximum density line that are commonly relegated to low volume road applications have proven to be some of the most durable and crack resistant surface mix options. Although more time and traffic are necessary to fully construct multi-distress life extending benefit curves for pavement preservation, control section comparisons have facilitated the construction of real time crack reducing benefit curves for all treatments and treatment combinations. A methodology has been developed to produce benefit curves that are related to the MAP-21 performance criteria.

**Circumstance affecting project or budget. (Please describe any challenges encountered or anticipated that might affect the completion of the project within the time, scope and fiscal constraints set forth in the agreement, along with recommended solutions to those problems).**

The committed amount in the TPF is changing as states were late to get their funding posted on the TPF website. Other states commitment amounts require slight modification and will be adjusted after minor issues are resolved. The final expected value of the TPF budget is \$13,099,998.00

Finally, the rate at which the TPF has been being charged decreased, as expected. We have privately sponsored sections on the Test Track that we've only recently begun charging time to. As we more evenly distribute the operational costs, the load on the TPF will continue to decrease to normal amounts.

**Potential Implementation:**

It is expected that the findings previously mentioned will be implemented by sponsoring state DOTs. The current research cycle includes a significant focus on sustainability and rapid implementation. Included experiments are designed to study high RAP content mixes, RAS mixes, high aged binder (RAP+RAS) content mixes, rejuvenators, recycled ground tire rubber mixes, high durability porous friction course mixes, alternative binder modifiers, interlayers for the prevention of reflective cracking, surplus sand and screenings thinlay mixes, and an array of pavement preservation treatments and treatment combinations (on the Track as well as on Lee Road 159 and US-280 in Alabama's southern climate and Mille Lacs County Road 8 and US-169 in Minnesota's northern climate) with an emphasis on implementation. Life extending benefit curves from all the treatments and combinations will provide DOTs with an objective, MAP-21 related selection process for pavement preservation that can be calibrated to local conditions, materials, contractors, etc. using feedback from their own pavement management system. Findings from the mix additive experiment will facilitate true sustainability innovation for states in both climate extremes. Impacts on pavement life resulting from additive utilization will be quantified, DOTs can approve mix designs with the expectation of good performance potential, and projects can be monitored during production to make sure the performance expectation of produced mix closely matches the expectation of the approved mix design. Emphasis is placed on tests that have the most potential for rapid implementation for both mix design approval and quality control testing. The theme of the 6-month sponsor meetings and end-of-cycle conferences is deployment of significant findings.