TRANSPORTATION POOLED FUND PROGRAM QUARTERLY PROGRESS REPORT

Date: <u>05-January-2023</u>			
Lead Agency (FHWA or State DOT	na DOT	· · · · · · · · · · · · · · · · · · ·	
INSTRUCTIONS: Project Managers and/or research project is quarter during which the projects are active each task that is defined in the proposal; a sentences) of the current status, including no work was done during this period.	e. Please pro percentage o	vide a project schedule statu completion of each task; a co	s of the research activities tied to ncise discussion (2 or 3
Transportation Pooled Fund Program Project # (i.e., SPR-2(XXX), SPR-3(XXX) or TPF-5(XXX) TPF-5(320)		Transportation Pooled Fund Program - Report Period:	
		☐ Quarter 1 (January 1 – March 31)	
		☐ Quarter 2 (April 1 – June 30)	
		☐ Quarter 3 (July 1 – September 30)	
		Quarter 4 (October 1 – December 31)	
Project Title: North Central Superpave Center Base Fu	ınding	I	
Name of Project Manager(s): Tommy Nantung	Phone Number: 765/463-1521 x 248		E-Mail tnantung@indot.in.gov
Lead Agency Project ID: TPF-5(320)	Other Project ID (i.e., contract #):		Project Start Date: October 1, 2002
Original Project End Date:	Current Project End Date:		Number of Extensions:
Project schedule status:	L		
		☐ Ahead of schedule	☐ Behind schedule
Overall Project Statistics:	1		
Total Project Budget Total Cos		st to Date for Project	Percentage of Work Completed to Date
Continuing			Continuing
Quarterly Project Statistics:			
Total Project Expenses Total Am		nount of Funds ed This Quarter	Total Percentage of Time Used to Date

Project Description:

The North Central Superpave Center began on July 1, 1995, as one of five regional centers established to assist the states/provinces and industry in the region with the implementation of the Superpave mix design system for hot mix asphalt. In the subsequent years the role of the NCSC has evolved to include all general hot mix asphalt issues as states in the region have adopted Superpave. The Center is administered through the Joint Transportation Research Program at Purdue University and is guided by a Steering Committee consisting of representatives of the agencies and industry in the participating states.

Progress this Quarter (includes meetings, work plan status, contract status, significant progress, etc.):

Progress will be reported in terms of the major activities planned for this project as established by the Steering Committee.

Training: None this quarter

<u>Communication</u>: Posted new updates regarding Round-Robin testing and data on the CSBG website. Minutes of the recent meeting and presentation were uploaded at the M-TRAC website. Both these websites continue to be hosted and maintained by NCSC.

<u>Third Party Lab and Testing Services</u>: Friction and texture testing on HMA surfaces (four samples) prepared with candidate polish-resistant aggregate (PRA) was performed for an Indiana contractor.

<u>Research</u>: A SAC meeting was held to update the NDOT sponsors on findings observed with the HFST epoxies studied thus far. Since no delamination was observed after F/T cycling of old field cores either, it was decided to discontinue this aspect of the research and focus solely on slab polishing (heated).

Evaluation pavement marking material on concrete surfaces is on-going, in collaboration with Construction Management Technology (CMT) department.

<u>Technology Transfer</u>: Paper on soil-cements modification was accepted for presentation only at TRB 2023. During this quarter, there were 440 new downloads of reports published by the researchers at NCSC, according to Purdue e-Pubs Readership reports.

Anticipated work next quarter:

<u>Training</u>: Proposal writing and negotiations are still underway for the two-week training course May 2023 for ASTM International, for visiting team of engineers from Côte d'Ivoire. The scope was expanded to include another team later this summer, who will be coming from Nepal.

Communication: Presentation at TRB 2023.

Third Party Lab and Testing Services: Extraction and recovery of RAP samples from VT contractor are expected.

Research: Continue friction and texture testing of pavement marking materials for INDOT and HFST epoxies for NDOT.

Technology Transfer: None planned this guarter.

Significant Results: None

Circumstance affecting project or budget. (Please describe any challenges encountered or anticipated that might affect the completion of the project within the time, scope and fiscal constraints set forth in the agreement, along with recommended solutions to those problems).

Potential Implementation: None