

Quarterly Progress Report – December 2008
For the period October 1, 2008 to December 31, 2008
ISU/FHWA Cooperative Agreement No. DTFH 61-06-H-00011 WO 6
Pooled Fund Project

Project Dates: December 7, 2006 – December 6, 2010

Project Title: Self-Consolidating Concrete-Applications for Slip-Form Paving, Phase 2 (Addendum 285)

Principal Investigator: Kejin Wang, voice: 515-294-2152, email: kejinw@iastate.edu

Project Technical Monitor: Sandra Larson, Iowa DOT, 515-239-1646, Sandra.larson@dot.iowa.gov
Gina Ahlstrom, 202-366-4612, email: gina.ahlstrom@fhwa.dot.gov

Progress Report:

Project is on schedule	A little behind due to the delayed arrangement for field applications
Project is within budget	Yes.
Significant changes in project description	Yes (see summary of this quarter's research)

Problems (current or anticipated):

Help is needed in contact paving equipment manufacturers and search for equipment that is suitable for SF-SCC

Products and tangible results this quarter (reports/articles written, oral reports/interviews):

Interaction with Technical Monitor and/or Project Advisory Committee (brief recount of meetings):

Brief summary of this quarter's research:

We are combining the field trial (Task 1) with field applications (Task 2). Performance monitoring (Task 3) of the pavements constructed in July and September 2008, at Ames, Iowa, is also in process. Considering the cost of the concrete materials, we are trying to reduce the cement content in the new SCC. In addition this quarter the research team:

1. Developed an SCC mixture with a reduced amount of cement by use of admixture and addition of aggregate.(11.5% reduction)
2. Developed an SCC mixture with a reduced amount of cement by use of GGBFS. (24% reduction)
3. Investigating the use of limestone dust on workability and mechanical properties of SF-SCC (ongoing)
4. Monitoring the performance of the SCC pavements constructed at Ames

Main emphasis for next quarter:

1. Continue investigating the use of limestone dust for SF-SCC
2. Investigate the shrinkage properties of SF-SCC compared to conventional pavement concrete
3. Continue to monitor the performance of the SCC pavements
4. Seek for other field applications of SCC
5. Contact paving equipment manufacturer and search for equipment that is suitable for SF-SCC

6. Analyze flocculation, rheology and green strength tests for compositions containing different types and amounts of clays (ACBM)
7. Investigate why Actigel has a much higher rapid chloride count using Mercury Intrusion Spectroscopy (ACBM).

Task #	Phase II Task Description	Completion date expected	% of task completed
1	Mix Design Refinement and Field Trial Testing		
1.1	<i>Further Study SF SCC Materials and Mix Proportions</i>	December 2007	90%
1.2	<i>Conduct Quality Control Tests for Selected SF SCC Mixtures</i>	December 2007	90%
1.3	<i>Investigate Engineering Properties and Durability of SF SCC Candidates</i>	December 2007	85%
1.4	<i>Conduct Field Paving Trial Tests Using SF SCC</i>	August 2008	60%
1.5	<i>Develop SF SCC Mix Design Methodology and Acceptance Criteria</i>	August 2008	75%
1.6	<i>Further Study the "Green" Strength, Shape-holding Ability, and Compactibility of SF SCC</i>	December 2008	85%
1.7	<i>Complete Test Data Analyses and Prepare Task 1 Report (will be combined with Task 2 report)</i>	December 2008	45%
2	Field Investigation of SF SCC Paving		
2.1	<i>Select/Modify Paving Equipment for SF SCC Applications</i>	August 2008	10
2.2	<i>Determine Construction Times and Locations</i>	August 2008	50
2.3	<i>Perform Field Tests to Characterize SF SCC Performance</i>	August 31, 2008	50
2.4	<i>Analyze Field Test Data and Establish Primary Guidelines for SF SCC Paving</i>	December 2008	25
2.5	<i>Prepare Task 2 Report</i>	December 2008	10
3	Performance Monitoring and Technology Transfer		
3.1	<i>Field Performance Monitoring of SF SCC Pavement</i>	September 2010	10
3.2	<i>Technology Transfer</i>	December 2010	0
3.3	Prepare Final Report for Entire Project	December 2010	0

* Significant changes have been made in project description:

- (1) We are combining the field trial (Task 1) with field applications (Task 2).
- (2) Considering the cost of the concrete materials, we are trying to reduce the cement content in the new SCC, therefore, the activities in task 1 are extended.

DATA FOR THE QUARTER ENDING DECEMBER 31, 2008

BUDGET CATEGORY DESCRIPTION	AMOUNT BUDGETED	EXPENDITURES THIS PERIOD	CUMULATIVE EXPENDITURES
TRAVEL	\$10,000.00	\$0.00	\$0.00
SUPPLIES/MATERIALS	\$2,000.00	\$703.64	\$1,161.66
SUBCONTRACTS(subj to IDC)	\$25,000.00	\$0.00	\$25,000.00
SUBCONTRACTS(not subj to)	\$66,999.00	\$28,271.59	\$43,283.87
OTHER DIRECT COSTS	\$13,000.00	\$0.00	\$370.00
TOTAL DIRECT COSTS	\$116,999.00	\$28,975.23	\$69,815.53
INDIRECT COSTS (University Overhead)	\$13,001.00	\$182.95	\$6,898.23
CATEGORY TOTALS	\$130,000.00	\$29,158.18	\$76,713.76