

Transportation Pooled Fund Program

Project Title: Slurry/Micro-Surfacing Mix Procedure		R&D
Project Manager and Phone Number: T. Joseph Holland (916) 227-5825	Project No: SPR-3(073)	
Reporting Period: Apr 05 – Jun 05	Multi Year Project: June 30, 2003 – Nov. 30, 2007	
Description of Work Performed and Progress: Testing with the Vicso-Time apparatus ran into some difficulties because the slurry collects in the center of the stirrer. A new stirrer is being investigated. The Modified Cohesion Tester functioned improperly and has been returned for new device. The French Wet Track Abrasion Test apparatus is working and testing continues. Several chapters in the training/pre-construction sections have begun. It is expected to have these ready for pilot tests for next year.		
Status and Completion Date: Percentage of Work: 40% Schedule: Behind schedule Delays have occurred due to the malfunctions of the Vicso-Time apparatus and the Modified Cohesion Tester. As the equipment becomes available extra lab technicians will be hired at CEL to accelerate the lab testing. Plans are to present laboratory results and discuss pilots projects in the participating states to the panel at the end of the summer. Expected Completion Date: Nov. 30, 2007		