TRANSPORTATION POOLED FUND PROGRAM QUARTERLY PROGRESS REPORT

Date: April 10, 2013

Lead Agency: Montana Department of Transportation

INSTRUCTIONS:

Project Managers and/or research project investigators should complete a quarterly progress report for each calendar quarter during which the projects are active. Please provide a project schedule status of the research activities tied to each task that is defined in the proposal; a percentage completion of each task; a concise discussion (2 or 3 sentences) of the current status, including accomplishments and problems encountered, if any. List all tasks, even if no work was done during this period.

Transportation Pooled Fund Program Project #:		Transportation Pooled Fund Program – Report Period:			
TPF-5(251)		Quarter 1 (January 1 – March 31)			
		☐ Quarter 2 (April 1 – June 30)			
		☐ Quarter 3 (July 1 – September 30)			
		☐ Quarter 4 (October 1 – December 31)			
Project Title: Relative Operational Performance of Geosynthetics Used as Subgrade Stabilization					
Name of Project Managers: Phone Nu			E-Mails elic @coe.montana.edu		
Steven Perkins	(406) 994-78 (406) 994-61		stevep@ce.montana.edu		
Lead Agency Project ID: MDT Project #7712 Other Project MSU/OSP: 4			Project Start Date: December 1, 2011		
Original Project End Date: November 30, 2013	Current Project End Date: November 30, 2013		Number of Extensions:		
Project schedule status:					
☐ On schedule ☐ On revised schedule ☐ Ahead		Ahead of schedule	Behind schedule		
Overall Project Statistics:					
Total Project Budget	Total Cos	t to Date for Project	Percentage of Work Completed to Date		
\$581,726	\$409,667		64%		

Quarterly Project Statistics:

Total Project Percentage This Quarter	Total Amount of Funds Expended This Quarter	Total Percentage of Time Used to Date
4%	\$23,807	67%

Project Description:

State departments of transportation (DOTs) routinely use geosynthetics for subgrade stabilization. This construction practice involves placing an appropriately specified geosynthetic on a weak subgrade prior to placement of roadway subbase. The geosynthetic provides stabilization of the subgrade by increasing the load-carrying capacity of the system and maintaining separation between the soft subgrade and subbase materials. Subgrade stabilization allows for a firm construction platform to be built with less aggregate and less construction time as compared to construction without the stabilization geosynthetic. There is a general consensus concerning the effectiveness of geosynthetics in this application; however, there is a lack of understanding and agreement on the material's properties needed for performance. Those properties should be specified in order to ensure its beneficial use and to allow a broad range of products to be considered. In order to provide for the most economical geosynthetic selection while minimizing conflicts and promoting competitiveness, MDT and other states are conducting a study to examine the performance of various geosynthetics for subgrade stabilization. The aim of the study is to relate this performance to material properties that can be incorporated into standard specifications to allow for broad and economical use of geosynthetic products for a specific application.

Progress this quarter:

Task 1 - Material Characterization

- cyclic pullout tests are complete
- wide-width and cyclic tension tests are complete
- began collecting bids from independent labs for junction strength, aperture stability and grab tensile tests

Task 2 – Setup Monitoring Equipment – COMPLETED

- Task 3 Planning and Construction COMPLETED
- Task 4 Install Instrumentation COMPLETED
- Task 5 Trafficking and Data Collection COMPLETED

Task 6 – Forensic Investigations

• final forensics work will resume in late spring / early summer

Task 7 – Data Analysis

- analyses of subgrade strength data, base course strength data completed
- organization and analyses of pore-water pressure, displacement, strain and rut data continued during this quarter

Task 8 - Reporting

- Progress Report #5 was written
- Task Report #2 was written and submitted

Anticipated work next quarter:

Task 1 – Material Characterization

- complete aperture stability modulus, junction strength and grab tensile tests on geosynthetics
- synthesize results from all material tests

Task 2 – Setup Monitoring Equipment – COMPLETED

Task 3 - Planning and Construction - COMPLETED

- Task 4 Install Instrumentation COMPLETED
- Task 5 Trafficking and Data Collection COMPLETED

Task 6 – Forensic Investigations

• work on this task will resume this guarter

Task 7 – Data Analysis

continue analysis of pore-water pressure, displacement, strain, and rut data

Task 8 - Reporting

submit Progress Report #6

Significant Results:

There are no significant results to be presented at this time.

Circumstances Affecting Project or Budget:

- Winter weather prevented full forensic investigations after trafficking. Remaining forensic work is scheduled to resume in late spring / early summer.
- Material characterization tests on the geosynthetics are not complete. The task report associated with this work cannot be written until this work is finished. It is anticipated that the task report will be approximately 2 months later than what is scheduled (anticipated delivery date is July 2013).

Potential Implementation:

It is anticipated that the information from this project will be useful to departments of transportation seeking to improve their specification of and use of geosynthetics for subgrade stabilization.