

TRANSPORTATION POOLED FUND PROGRAM QUARTERLY PROGRESS REPORT

Lead Agency (FHWA or State DOT): Iowa DOT

INSTRUCTIONS:

Project Managers and/or research project investigators should complete a quarterly progress report for each calendar quarter during which the projects are active. Please provide a project schedule status of the research activities tied to each task that is defined in the proposal; a percentage completion of each task; a concise discussion (2 or 3 sentences) of the current status, including accomplishments and problems encountered, if any. List all tasks, even if no work was done during this period.

Transportation Pooled Fund Program Project # TPF-5(295)		Transportation Pooled Fund Program - Report Period: X Quarter 1 (January 1 – March 31, 2016) Quarter 2 (April 1 – June 30) Quarter 3 (July 1 – September 30) Quarter 4 (October 1 – December 31)	
Project Title: Midwest Smart Work Zone Deployment Initiative			
Name of Project Manager(s): Brian Worrel	Phone Number: 515-239-1471	E-Mail brian.worrel@dot.iowa.gov	
Lead Agency Project ID: Keith Knapp	Other Project ID (i.e., contract #): Addendum 535	Project Start Date: July 1, 2014	
Original Project End Date: June 30, 2020	Current Project End Date: June 30, 2019	Number of Extensions: None	

Project schedule status:

On schedule
 On revised schedule
 Ahead of schedule
 Behind schedule

Overall Project Statistics:

Total Project Budget	Total Cost to Date for Project	Percentage of Work Completed to Date
\$700,000 (committed)	\$248,462.85	0

Quarterly Project Statistics:

Total Project Expenses and Percentage This Quarter	Total Amount of Funds Expended This Quarter	Total Percentage of Time Used to Date
\$97,952.76		0

Project Description:

The Midwest Smart Work Zone Deployment Initiative (MwSWZDI) was initiated in 1999 as a Federal Highway Administration (FHWA) Pooled Fund Study intended to coordinate and promote research among the participating states related to safety and mobility in highway work zones.

The program is an ongoing cooperative effort between State Departments of Transportation, universities, and industry. The studies completed have consisted of evaluations of various work zone related products, various innovative topics, and several synthesis studies. Completed reports and descriptions of ongoing projects can be obtained at the Iowa State University's Institute for Transportation (InTrans) website (www.intrans.iastate.edu/smartwz/) link to the Smart Work Zone Deployment Initiative. InTrans currently operates as the program manager of the pooled fund efforts and completes administrative tasks related to request for ideas and proposals, meetings, project files, quarterly reports, and recommending reimbursement.

Progress this Quarter (includes meetings, work plan status, contract status, significant progress, etc.):**Quarter Ending March 31, 2016 (Overall)**

During this quarter we communicated with a number of principal investigators as needed. Resolved some progress issues as they occurred. Contracts for Year 2014 and 2015 continued and projects were selected and contracted for 2016.

A meeting of the Board was held to discuss the final rankings and select projects for 2016.

The following is a summary of accomplishments from January 1 to March 31, 2016 for the Year 2016, 2015, and 2014 individual research projects under fund account TPF-5(295).

2016 Program Projects

- Design Optimal and Effective Queue Detection and Notification: Development of a Low-Cost Work Zone Queue Warning System, University of Wisconsin, Madhav Chitturi as PI.

This project has not yet started. It will start on June 15, 2016 and is expected to finish on December 15, 2017.

- Understanding the Impact of Work Zone Activities on Traffic Flow Characteristics, University of Missouri-Columbia, Praveen Edara as PI.

This project has not yet started. It will start on April 1, 2016 and is expected to finish on October 1, 2017.

- Best Practices for Managing Work Zone Data, University of Wisconsin-Madison, Steven Parker as PI.

This project has not yet started. It will start on April 1, 2016 and is expected to finish on March 31, 2017.

- Development of a Data Collection Prototype and a Traffic Impact Assessment Tool for Moving Work Zone Operations, University of Missouri-Columbia, Praveen Edara as PI.

This project is 0% complete. No progress to report in the two weeks since the contract started. The TAC is to be determined. The project started on March 15, 2016 and expected to be finished on July 31, 2017.

2015 Program Projects

- Evaluation of Alternative Work Zone Signing, University of Wisconsin – Madison, Madhav Chitturi as PI.

A detailed literature review was completed and distributed to the Technical Advisory Committee. A TAC webconference was held 17-March-2016 to brief the committee about the literature review findings and the next steps in the data collection plan. Institutional Review Board (IRB) approvals for human subjects research were obtained from UW-Madison and the University of Missouri-Columbia.

More than 20 potential sign face designs were identified through the literature review process. Based on the ANSI methodology for symbol sign design, a preliminary screening survey is being designed to narrow these choices to a manageable number that will be carried into the main tablet-PC based survey. Programming of the tablet PCs is underway. The screening survey is anticipated to be conducted in late April or early May.

This project is 20% complete. It is expected to end by August 31, 2016.

The PI has indicated that the survey process is running behind the original schedule but is currently progressing.

- Developing a Data Driven Traffic Impact Assessment Tool for Work Zones, University of Missouri-Columbia, Praveen Edara as PI.

Travel time and delay data from RITIS was mined for work zones (2014-2015) on I-270, I-70, and MO-141 corridors in St. Louis, MO. As a first step, only work zones with durations less than a day were examined. Statistical methods such as Time Series and Random Forests are being explored for developing the work zone travel time and delay prediction models. A baseline model that uses only historical data conditioned upon day of the week, time of day, and month of year was also developed for I-270 and MO-141 corridors.

The project is approximately 40% complete. It is expected to end by December 31, 2016.

- Orange Work Zone Pavement Marking Midwest Field Test, University of Wisconsin – Madison, Madhav Chitturi as PI.

A detailed literature review has been completed and distributed to the Technical Advisory Committee. Subsequently, some additional information was received about the orange marking demonstrations in Milwaukee and New Zealand; this will be added to the literature review.

Due to doubts about the participation of Iowa DOT and Wisconsin DOT in providing field testing sites, the project team contacted Massachusetts DOT and Pennsylvania DOT. PennDOT expressed interest in being a field testing site. A Technical Advisory Committee webconference was held 23-March-2016 to discuss results of the literature review, the current difficulties with identifying field testing sites, and the fallback plan. Conversations with Wisconsin DOT and Pennsylvania DOT regarding potential test sites are ongoing. The project schedule could require adjustment based on the outcome of these discussions.

The project is still about 15% complete. It is expected to end by September 30, 2016.

The PI has again indicated that the identification of field test sites is behind schedule due to staff turnover at Iowa DOT and Wisconsin DOT. In addition, there continues to be a risk that Iowa DOT and/or Wisconsin DOT will not be able to identify appropriate test sites. If that occurs indicates that it is their intent is to poll the other SWZDI states for candidate locations. Another fallback option would be to conduct the research using a photorealistic simulation that presents road users with the same scene, with and without the orange-color markings.

- Setting Work Zone Speed Limits, Iowa State University, Anuj Sharma as PI.

Task 2: Survey

Survey has been completed. The information was obtained from Kansas, Missouri, Nebraska and Iowa

Task 4: Data Analysis

1. Data cleaning algorithms was designed that can process massive sets of wavetronix data to filter the erroneous data prior to data analytics.
2. The clean data set was used to visualize the impacts of speed limit reductions
3. Quantile regressions models were developed for estimating the impact of speed limit reduction at work-zones.

Task 5: Testing variable speed limit in simulation experiments

The initial visual assessment shows a minimal impact of posted speed limit sign on free-flowing traffic. Due to this fact, any of the existing curves couldn't be used to estimate impacts of variable speed limit for an existing work zone. Instead theoretical framework was develop to design linguistic control for improving safety by providing linguistic DMS control.

Task 6: Compile Report TAC Review and Revision

The final report is being compiled.

This project started March 15, 2015 and is approximately 90% complete. It is expected to end on May 31, 2016. An extension is being considered.

2014 Program Projects

- Safety Assessment Tool for Construction Work Zone Phasing Plans, University of Missouri, Henry Brown as PI.

Task 6. Development of Assessment Tool

A draft version of the user-friendly spreadsheet tool to implement the crash prediction models from Task 5 was developed. The spreadsheet collects input data on crashes and work zone characteristics from the user and provides crash frequency and cost by severity as output. The spreadsheet also includes a tutorial to help the user become familiar with how to use the tool. The tool was sent to the TAC for review on January 27, 2016. Feedback regarding the tool was received from one member of the TAC on March 3, 2016. Possible modifications to the tool based on this feedback are being explored.

Task 7. Draft Report Preparation and Review

A draft of the final report was prepared and was submitted to the TAC on January 27, 2016 for review. Feedback was received from one member of the TAC on March 3, 2016. The report is being revised based on this feedback.

Task 8. Final Report Preparation

Revisions to the draft final report are in progress. The report will be submitted to the SWZDI Board of Directors for review (on April 8, 2016).

The project currently 95 percent complete and had an original end date of December 31, 2015. An extension to April 30, 2016 was granted this quarter. An extension to June 30, 2016 is currently under consideration for Board report review.

- Length of Need for Free-Standing, F-Shape, Portable 12.5' Concrete Protection Barrier, University of Nebraska, Ron Faller as PI

Previously, MwRSF completed simulation of impacts on the upstream and downstream ends of the 200 ft long barrier system to determine the length of need. It was determined that three barriers would be recommended for both the beginning and the end of length-of-need for the TCB system, until the results could be further discussed with the TAC.

The next step of the simulation analysis was to conduct impacts at the selected beginning and end of length-of-need lengths for a reduced system length in order to verify that the length-of-need definitions work for shorter lengths and to examine the minimum potential length of the TCB system. Simulation models were evaluated using a seven barrier long TCB system. The results of these models found that the 2270P vehicle was successfully redirected for the seven barrier installation at both the beginning and end of the LON. In both cases, the reduced barrier system increased barrier deflections by approximately 16" over the full-length, 16 barrier system. Additionally, the impact at the end of the LON indicated a potential for the last barrier in the system to rotate rapidly towards the vehicle as it was redirected and impact the vehicle door. Thus, while the vehicle was redirected and the increases in deflections were manageable, the impact of the barrier with the driver side door was a concern.

These findings were discussed in detail at the July 21st TAC meeting in order to determine what the TAC concerns were and what was desired to be investigated through full-scale testing. The TAC indicated that the rotation and impact of the end barrier with the vehicle was a concern and wished to analyze the system with eight barriers, 3 for the beginning of LON, one in the middle, and 4 on the end of the LON. These models were simulated. Again both models successfully redirected the impacting vehicle. The addition of the fourth barrier on the end of LON mitigated the impact of the barriers on the vehicle door. Barrier deflections for impact at the beginning and end of LON or the 8 barrier installation were found to be 94.8 in. and 90 in., respectively. These results were given to the TAC in a meeting on 10-15-15. They concurred that testing should proceed on the 8 barrier installation.

Details for the full-scale crash testing of the 8 barrier installation were developed and sent to the MwRSF Outdoor Testing Facility. Barriers for both full-scale crash tests were fabricated and received. Currently, full-scale testing of the 8 barrier installation will commence as soon as possible within the current MwRSF test queue. standard TL-3 impact conditions.

In this quarter, MwRSF conducted the full-scale crash testing and evaluation of the reduced system lengths indicated by the simulation analysis. Two full-scale crash tests were conducted.

1. NELON-1 = Test designation no. 3-35 at beginning of LON
2. NELON-2 = Test designation no. 3-37 at end of LON

In test no. NELON-1, the 2270P pickup truck vehicle impacted the eight barrier long PCB system 4.3 ft upstream of the joint between barrier nos. 3 and 4 to evaluate an impact at the beginning of length-of-need. During the impact, the vehicle was safely redirected. The deflection of the barrier system was significantly higher than previous tests with a 16 barrier long PCB system in terms of both lateral motion and longitudinal motion. A peak dynamic lateral barrier deflection of 128.3 in. was measured in test NELON-1. In addition, it was noted that the increased deflection of the barriers upstream of the impacting vehicle allowed a knee to form at the joint between barrier nos. 5 and 6 that impacted the rear passenger door on the driver's side of the vehicle. While this impact did not create an occupant risk, it was one of the behaviors noted in the simulation analysis that caused concern with reduced length PCB systems.

In test no. NELON-2, the 2270P pickup truck vehicle impacted the eight barrier long PCB system 4.3 ft upstream of the joint between barrier nos. 4 and 5 to evaluate an impact at the end of length-of-need. During

the impact, the vehicle was redirected, but increased roll of the vehicle was observed that caused the vehicle to roll over 80 degrees onto the driver side after exiting the system. This vehicle instability exceeded the 75 degree limitation on vehicle roll in MASH, the test result was deemed not acceptable according to MASH TL-3. Examination of the test results are continuing, but two factors are believed to have contributed to the excess roll. First, the reduced length of the PCB system allowed increased deflection of the barrier segments upstream of the vehicle which delayed the tail slap of the back end of the vehicle with the PCB system when compared to previous testing of longer systems. This delay in the impact of the rear of the truck with the PCB system as it was redirected may have provided less lateral support for the truck as it was yawing and rolling, thus allowing for increased roll of the vehicle. A second factor that may have contributed to increased vehicle roll was the formation of a knee between barrier nos. 6 and 7. Similar to test no. NELON-1, a knee formed between barrier nos. 6 and 7 in test no. NELON-2 that extended forward and impacted the rear of the front fender as well as the driver door and the rear passenger door on the driver's side of the vehicle. The lateral loading of side of the vehicle by the knee in the barrier system may have increased vehicle roll and instability.

Preliminary review of the review of these two tests suggests that defining a minimum of 3 barriers for the beginning of length-of-need for an 8 barrier long system was acceptable, but that 4 barriers for the end of length-of-need was insufficient. Thus, an eight barrier system length is not acceptable. However, the use of a 9 barrier system with 3 barriers for the beginning of length-of-need, 1 barrier in the length-of-need, and 5 barriers for the end of length-of-need would be sufficient. We can extrapolate that this system would be successful because test no. NELON-1 worked with an 8 barrier long system with 3 barriers for the beginning of length-of-need and 5 barriers downstream of impact. Thus, it would stand to reason that a 9 barrier long system should perform equally well if the end of length-of-need is defined as 5 barriers at minimum.

The remaining work for the project will consist of additional simulation analysis and reporting. Simulations of the reduced system length testing will be developed. Next, simulations investigating the 85% impact severity on both the standard length and reduced length systems will be performed as well as simulations of intermediate system lengths under standard TL-3 impact conditions.

The summary report of the research including the analysis, full-scale crash testing, and conclusions and recommendations is currently underway and will continue in the upcoming quarter.

This project is 65 percent complete and had an initial end date of December 31, 2015. An extension to December 31, 2016 has been granted.

- Development of a TL-3 Transition between Temporary Concrete Barrier and Guardrail, University of Nebraska, Ron Faller as PI

Previously, MwRSF conducted all three of the full-scale crash tests for evaluation of the MASH TL-3 guardrail to PCB transition system. The test matrix is listed below.

1. MGSPCB-1 - Test no. 3-21 - Impact of the 2270P vehicle on the centerline of the fifth guardrail post upstream from the end-shoe attachment at a speed of 62 mph and an angle of 25 degrees.
2. MGSPCB-2 - Test no. 3-21R - Reverse direction impact of the 2270P vehicle 12 ft – 6 in. upstream from the end-shoe attachment at a speed of 62 mph and an angle of 25 degrees.
3. MGSPCB-3 - Test no. 3-20 - Impact of the 1100C vehicle on the critical impact point of the guardrail to PCB transition at a speed of 62 mph and an angle of 25 degrees. MASH procedures and engineering analysis will be used to determine the critical impact point.

All three of the full-scale crash tests successfully met the MASH TL-3 criteria. Thus, the system evaluation was completely successful. Currently, MwRSF is in the process of compiling the test report and recommendations

for the implementation of the design. MwRSF was unable to complete the summary report prior to the original project end date of 12/31/15. Thus, a no-cost project extension was requested and granted.

A TAC meeting was held on 10-15-15 to update the project status and review the full-scale crash test results.

During this quarter, MwRSF has continued to compile the research report evaluating the three successful crash tests. Submission of a TRB paper for the 2017 meeting is also planned.

In the upcoming quarter, MwRSF will continue efforts to complete the research report summarizing the testing and evaluation of the guardrail to PCB transition. Additionally, the project team will prepare a technical brief as well as a summary presentation of the research results for the TAC.

This project is 80 percent complete and had an original end date of December 31, 2015. An extension to December 31, 2016 has been granted.

Anticipated work next quarter:

Work will continue on contracted projects. Problem statements will be requested and a meeting will be held to select those to include in the 2017 RFP. The Program Year 2016 projects will start and we will continue to work with the principal investigators of the Program Year 2014 projects and those from Program Year 2015.

Significant Results:

Program Year 2016 project were contracted.

Circumstance affecting project or budget. (Please describe any challenges encountered or anticipated that might affect the completion of the project within the time, scope and fiscal constraints set forth in the agreement, along with recommended solutions to those problems).

Currently there are no problems to report with the administrative contract. Any issues that have come up with the individual projects that may impact schedule or budget are resolved on a case by case basis.

Potential Implementation:

None at this time. However, one project will finish in the next quarter.