

KANSAS DOT RESEARCH PROJECTS QUARTERLY PROGRESS REPORT

Lead Agency (University or Contractor): Kansas DOT

INSTRUCTIONS:

Project Managers and/or research project investigators should complete a quarterly progress report for each calendar quarter during which the projects are active. Please provide a project schedule status of the research activities tied to each task that is defined in the proposal; a percentage completion of each task; a concise discussion (2 or 3 sentences) of the current status, including accomplishments and problems encountered, if any. List all tasks, even if no work was done during this period.

KDOT Project Number RE-0738-01	Transportation Pooled Fund Program - Report Period: <input type="checkbox"/> Quarter 1 (January 1 – March 31, 2020) <input type="checkbox"/> Quarter 2 (April 1- June 30,2020) <input checked="" type="checkbox"/> Quarter 3 (July 1 – Sept 30, 2020) <input type="checkbox"/> Quarter 4 (October – December 31, 2020)	
Project Title: Utilization of Laser Induced Breakdown Spectroscopy for Real-Time Quality Control Monitoring and Characterization of Aggregate Materials Used in Highway Construction using		
Project Manager: Kate Andrzejewski, KS DOT Phone: 785-291-3037 E-mail: kate.andrzejewski@ksdot.org		
Project Investigator: Warren Chesner Phone: 516-431-4031 E-mail: wchesner@chesnerengineering.com		
Lead Agency Project ID: RE-0738-01	Other Project ID (i.e., contract	Project Start Date: July 1, 2017
Original Project End Date: June 30, 2020	Current Project End Date: December 31, 2020	Number of Extensions: 1

Project schedule status:

On schedule
 On revised schedule
 Ahead of schedule
 Behind schedule

Overall Project Statistics:

Total Project Budget	Total Cost to Date for Project	Total Percentage of Work Completed
\$870,000.	\$809235	93.0 %

Quarterly Project Statistics:

Total Project Expenses This Quarter	Total Amount of Funds Expended This Quarter	Percentage of Work Complete This Quarter
\$870,000.	\$50227	5.8%

Project Description:

The primary objectives of this research effort is to develop a near-real-time laser-scanning system to rapidly classify aggregates used in highway construction. The intent is to employ this classification process to

- Quantify specific engineering properties (e.g., acid insoluble residue, soundness, LA Loss, etc.)
- Assess whether an aggregate will pass or fail a defined engineering property test
- Identify and/or quantify the presence of deleterious materials (e.g., ASR, chert, shale, reactive aggregate)
- Determine the composition of blends in stockpiled aggregate
- Determine the source of an unknown aggregate

Six states are part of this TPF program. They include: KS, MD, OK, OH, NY and NM.

Each State is supplying aggregates that will be tested and evaluated to determine the efficacy of the technology

Progress this Quarter (includes meetings, work plan status, contract status, significant progress, etc.):

During this period, project activities were hampered due to Covid restrictions. Nonetheless On-line presentations were prepared and given to the States of NY, MD and OH in lieu of in person meetings originally planned. The final end date (submit a report) continued to slip, but work continued on data analysis. It is not anticipated that the schedule will require and extension to December 31 2020.

Anticipated work next quarter:

Data analysis and final report preparation.

Significant Results:

Scanning and modeling results look are very promising for all States. The Kansas DOT initiated negotiations with Chesner Engineering to provide a laser scanning system to the Department

Circumstance affecting project or budget. (Please describe any challenges encountered or anticipated that might affect the completion of the project within the time, scope and fiscal constraints set forth in the agreement, with recommended solutions to those problems).

Due to Covid-19 the project budget and schedule has been impacted. A new project end date has been projected: December 31, 2020. The project team is trying to complete all activities within the existing budget.