

WYOMING DEPARTMENT OF TRANSPORTATION
QUARTERLY PROGRESS REPORT

Project title: Pooled Fund for the Development of Approach Guardrail Transitions for Box Beam and MGS

Project Number: TPF-5(393)

Progress period: 8/1/2020 – 10/31/2020

Principal Investigator and all others who have worked on the project (provide name and ORCID number): Roger Bligh (#0000-0001-5699-070X), Nauman Sheikh (#0000-0003-1718-4881), Nathan Schulz (#0000-0002-7527-9419), James Kovar (#0000-0002-1542-7010)

1. Please state whether the project is ahead of schedule, on time, or behind schedule:

The project is currently behind schedule. Task 1 *Engineering Design and Concept Development* took much longer to complete than initially scheduled. However, this was a critical task in the project because it defined the design options that will be simulated and tested in subsequent tasks and ultimately adopted into Wyoming and Montana DOT standards. Therefore, it was important that the process and WYDOT review was thorough, deliberate, and considered as many factors as possible.

Task 2 *Finite Element Modeling & Simulation* took one month longer to complete than scheduled. Researchers had to adapt to a remote work environment due to the Covid-19 pandemic. While most work was able to be successfully performed remotely, access to computer resources required for evaluating simulation runs was more limited.

The TTI Proving Ground test schedule has a 5-month backlog due to Covid-19 shutdowns, weather delays, and increased demand. Consequently, the time required to conduct the crash tests is longer than initially proposed.

A time extension of 10 months is being requested to permit completion of the programmed research tasks.

2. Percentage of overall work completed.

40%

3. Activities and Accomplishments:

a. What are the major goals and objectives of the project?

The research objective is to develop two non-proprietary approach guardrail transition systems from box beam and MGS guardrail that are MASH Test Level 3 (TL-3) compliant. The transitions are being designed to connect the guardrail systems to the Texas Department of

Transportation (TxDOT) Type C2P TL-4 bridge rail system. Direct connection between the transition section and bridge rail is desired to avoid use of a solid concrete parapet end that could hinder snow clearing operations. The work plan for the project is divided into seven tasks. These include:

- Task 1: Engineering Design and Drawing Development
- Task 2: Finite Element Modeling & Simulation
- Task 3: Test Installation Construction
- Task 4: Crash Testing of the Box Beam Transition
- Task 5: Crash Testing of the MGS Transition
- Task 6: Final Report
- Task 7: FHWA Eligibility Letter

b. Describe what was accomplished under these goals.

Task 1: Engineering Design and Drawing Development (previously completed)


Task 2: Finite Element Modeling & Simulation (completed)

A meeting was held with technical representatives of Wyoming DOT and Montana DOT on August 21 to discuss the proposed test installation details for both the box beam and MGS transition systems. The box beam transition design was approved as recommended. For the MGS transition system, WYDOT requested investigation of the use of 8-inch steel blockouts rather than 12-inch wood blockouts.

To investigate the impact performance of the MGS transition with steel blockouts, the researchers revised the finite element model of the MGS transition to include 8-inch steel blockouts on the six transition posts adjacent to the C2P bridge rail (see Plan View, Figure 1). Details of the steel blockouts and their attachment to the posts are also shown in Figure 1. The modified finite element model is shown in Figure 2.

Impact Simulations

The researchers performed impact simulations with the MGS transition with steel blockouts using impact conditions of *MASH* Test 3-21 (pickup truck) and Test 3-20 (small car). Under both impact conditions, the vehicle impacted the transition at a speed and angle of 62 mi/h and 25 degrees. The critical impact points (CIPs) determined in the previously reported simulation analyses were used for these new simulations. The change in blockout type does not affect the lateral stiffness of the transition system, so the impact points were still considered valide. Measured from the upstream flange of the first C2P post, the CIPs were 84 inches and 76 inches for the pickup truck and the small car, respectively.



PLAN VIEW








Figure 1: Steel blockout and post details of the modified transition system.



Plan View



Elevation View



Isometric Views of the Transition

Figure 2. Details of the FE model for MGS transition.

Pickup Truck (Test 3-21) Impact Simulation

In this simulation, the 5,000-lb pickup truck model impacted the transition at the CIP at an impact speed and angle of 62 mi/h and 25 degrees. Figure 3 shows the results of the simulation as the vehicle redirects after impact. The maximum dynamic and permanent deflections of the system were 9.5 inches and 8.5 inches, respectively. The vehicle was contained and redirected in a stable manner. The results of the simulation showed that the MGS transition design with steel blockouts is expected to perform acceptably for Test 3-21.

Small Car (Test 3-20) Impact Simulation

In this simulation, the 2,420-lb passenger car model impacted the transition at the CIP at an impact speed and angle of 62 mi/h and 25 degrees. Figure 4 shows the results of the simulation as the vehicle redirects after impact. The maximum dynamic and permanent deflections of the system were 5.9 inches and 5.4 inches, respectively. The vehicle was contained and redirected in a stable manner. The results of the simulation showed that the MGS transition design with steel blockouts is expected to perform acceptably for *MASH* Test 3-20.

Conclusions

Based on the results of the simulations presented herein, the design of the MGS transition with 8-inch deep steel blockouts performed very similarly to the previously presented design with 12-inch deep wood blockouts. The system performed successfully in the simulations of *MASH* Test 3-20 and Test 3-21. It is recommended that both tests be performed to verify the performance of the transition system.

Task 3: Test Installation Construction (ongoing)

Work on Task 3 was initiated during the reporting period. Detailed test installation drawings for the recommended design of the box beam and MGS transitions were prepared. The drawings reflected details developed during the Task 2 simulation analyses. The drawings were submitted to Wyoming DOT for review on August 18.

A meeting was held with technical representatives of Wyoming DOT and Montana DOT on August 21 to discuss the test installation details for both the box beam and MGS transition systems. After addressing comments, a revised set of drawings for the box beam guardrail transition to C2P bridge rail were transmitted to WYDOT on September 10 for review and approval. As requested during the project meeting, posts 16-18 were modified to have the same hole pattern on both the traffic side and field side of the post to make them interchangeable and, thereby, reduce inventory. The system drawings reflected a portion of C2P bridge rail attached to a moment slab foundation with a transition attached to each end to reduce the number of repairs required during the testing program. Approval of the test installation drawings was received from Wyoming DOT on September 17. The drawings for the box beam transition are presented in Attachment A to this report.




Figure 3: Results for Test 3-21 impact simulation.




Figure 4: Results for Test 3-20 impact simulation.

Upon receipt of approval to proceed, the test installation construction process was initiated at the TTI Proving Ground. The test installation will include 20 ft of C2P bridge rail anchored to a moment slab. A transition, approach guardrail, and terminal will be attached to each end of the bridge rail section. This layout reduces repair requirements and helps expedite execution of the testing matrix. The box beam transition is being constructed first. A box beam transition is being constructed on each end of the bridge rail section. A 72 ft length of box beam approach guardrail attached to the upstream end of the transition. The end of the box beam approach guardrail will be anchored with a Type 1 end anchorage.

TTI researchers have developed a test plan for both the box beam and MGS transition systems. The *MASH* test matrix for transitions consists of two tests: Test 3-20 with a passenger car, and Test 3-21 with a pickup truck. In both tests, the vehicle impacts the more flexible of the two barrier systems being connected at a nominal speed and angle of 62 mi/h and 25 degrees.

For the box beam transition, *MASH* Test 3-20 and Test 3-21 will be performed on both the downstream and upstream ends of the transition system. The downstream end is where the transition attaches to the C2P bridge rail. The upstream end is where the box beam approach guardrail attaches to the transition. Finite element impact simulations were used to determine the critical impact point for each test.

On the downstream end of the box beam transition, the CIPs for *MASH* Test 3-20 and Test 3-21 were determined to be 36 inches and 60 inches upstream from the end of the bridge rail curb, respectively. On the upstream end of the box beam transition, the CIPs for *MASH* Test 3-20 and Test 3-21 were determined to be 8 ft and 12.25 ft upstream of the end of the lower rubrail element, respectively.

After completion of the testing for the box beam guardrail transition, the MGS transition system will be installed. As described above, modifications were made to the MGS transition system at the request of WYDOT. Based on the successful simulation results, the test installation drawings for the MGS transition system were updated and sent to WYDOT for review and approval on October 23. These draft test installation drawings are presented in Attachment B.

The test plan for the MGS transition includes *MASH* Test 3-20 and Test 3-21 on the downstream ends of the transition system where it attaches to the C2P bridge rail. Based on the Task 2 simulation analyses, the CIPs for *MASH* Test 3-20 and Test 3-21 were determined to be 76 inches and 84 inches upstream from the upstream flange of the first C2P bridge rail post.

The upstream end of the MGS transition will not be evaluated because it is similar in design to a system that was already crash tested and determined to be *MASH* compliant. If changes to the upstream end are desired, it will result in the need for additional time and resources to evaluate the changes, including the need for additional crash testing if an FHWA eligibility letter is desired by Wyoming DOT.

- c. What opportunities for training and professional development has the project provided? If the research is not intended to provide training and professional development, state “Nothing to Report”. Otherwise, describe opportunities for training and professional development, training activities, and professional development.**

Nothing to report.

- d. How have the results been disseminated to communities of interest? Describe what results have been disseminated and in what manner, including publications, conference papers, and presentation. Please list ALL derivative reports/publications which were generated from this project, and provide an electronic copy of the report/publication.**

Nothing to report.

- e. What do you plan to do during the next reporting period to accomplish the goals and objectives? Describe briefly what you plan to do during the next reporting period to accomplish the goals and objectives.**

Work on Task 3 will continue. Materials required for construction of both the C2P bridge rail and transition systems will be acquired. Construction of the simulated bridge rail system and attached transitions will be initiated. When a date for completion of construction of the test installation can be determined, the full-scale crash tests for the box beam transition will be scheduled on the TTI Proving Ground test calendar. The tests dates will be relayed to Wyoming DOT.

- f. List any products resulting from the project during the reporting period. Include in this list:**

1. Publications, conference papers, and presentations.
2. Website(s) or other internet sites (List the URL).
3. Technologies or techniques.
4. Inventions, patent applications, and/or licenses.
5. Other products, such as data or databases, physical collections, audio or video products, software or NetWare, models, educational aids or curricula, instruments or equipment.

Nothing to report.

- g. Impact:**

1. How will this project impact WYDOT?
2. How will this project impact other agencies?

WYDOT’s Mission Statement is to “provide a safe, high quality and efficient transportation system.” One of the goals within the mission statement is to “improve safety on the state transportation system.” Successful implementation of the transitions developed under this project into WYDOT’s standard plans will provide an improved level of safety. The transitions

will provide continuity of motorist safety from MASH guardrail systems to MASH bridge rail systems. Full implementation of MASH compliant roadside safety devices, including transition systems, will provide an enhanced level of safety that will help reduce the severity of lane departure crashes that represent over 75% of highway fatalities in Wyoming. Additionally, the AASHTO/FHWA MASH Implementation Agreement requires state DOTs to provide MASH compliant roadside safety features to obtain federal funding reimbursement on projects. The results of this research will be useful to other agencies. This project is being funded as a pooled fund effort between WYDOT and Montana DOT. It will provide transition details that will be immediately implementable by both of these agencies as well as other agencies that use similar guardrail and bridge rail systems.


h. Changes to Scope of Work. Provide the following changes, if applicable:

1. Scope of work or objectives of the project.
2. Changes in key persons.
3. Disengagement from the project for more than three (3) months, or a twenty five (25) percent reduction in time devoted to the project.
4. The inclusion of costs that require prior approval.
5. The transfer of funds between line items in the budget.
6. The subawarding, transferring or contracting of work.
7. Changes in the approved cost-sharing or match.


Nothing to report.

ATTACHMENT 1


Box Beam Guardrail Transition Test Installation Details




Detail A
Scale 1 : 10
See 1a



Plan View




Elevation View




Section B-B
Scale 1 : 20

Bolt, 1/2\" x 1 1/2\" hex A325
with A194-2HM Hex Nut
and F436 Washers (2)



1/2-13 threads (NC)
2\" long

U-bolt for Picket Rail
Ø 1/2\" ASTM A36 Steel
10\" long before bending
Plan View - Scale 1:3




1a. U-bolt and hardware typical 3 places at each Post.
Anchor hardware typical 4 places at each Post.



	Roadside Safety and Physical Security Division - Proving Ground	
	Project #611801 Wyoming Transition Deck	2020-09-03
Drawn by GES	Scale 1:50	Sheet 1 of 11 Bridge Rail

PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION


Bridge Rails
for Box Beam Rail



Round Bridge Rail
HSS Round 4 1/2" x 3/16" ASTM A500 Grade B
Elevation View



Rectangular Rail
HSS 6 x 2 x 1/4 ASTM A500 Grade B
Plan and Elevation Views



PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION



Roadside Safety and
Physical Security Division -
Proving Ground

Project #611801 Wyoming Transition Deck

2020-09-03


Drawn by GES

Scale 1:30

Sheet 2 of 11 Bridge Rails

Bridge Rails



for C2P Rail



Round Bridge Rail

Same details as on previous sheet


Elevation View



Rectangular Bridge Rail

HSS 6 x 2 x 1/4 ASTM A500 Grade B

Plan and Elevation Views



Section C-C
Scale 1 : 5



Roadside Safety and
Physical Security Division -
Proving Ground

Project #611801 Wyoming Transition Deck

2020-09-03


Drawn by GES

Scale 1:30

Sheet 3 of 11 Bridge Rails


PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION

Bridge Post




Plan View


#	Body Name	Description	Length	Material	Qty
1	Base Plate	Plate, 12" x 3/4"	14"	ASTM A572 Grade 50	1
2	Side Plate	Plate, 9" x 3/4"	31 1/4"	ASTM A572 Grade 50	2
3	Rail Plate, Top	Plate, 2" x 3/4"	11 3/4"	ASTM A36 Steel	1
4	Rail Plate, Lower	Plate, 2" x 3/4"	14"	ASTM A36 Steel	2
5	Picket	Plate, 5/8" x 5/8"	27 3/4"	ASTM A36 Steel	1



Detail D
Scale 1:5



Elevation Views



Isometric View

- 4a. All welding must be performed by certified welders using industry standard practices.
- 4b. Galvanize after fabrication is complete.



Roadside Safety and Physical Security Division - Proving Ground

Project #611801 Wyoming Transition Deck



2020-09-03

Drawn by GES


Scale 1:10

Sheet 4 of 11 Bridge Post


Bridge Post Parts



3
Rail Plate, Top
 Plate, 2" x 3/4"
 Elevation View



4
Rail Plate, Lower
 Plate, 2" x 3/4"
 Elevation View



1
Base Plate
 Plate, 12" x 3/4"
 Plan View





Roadside Safety and Physical Security Division - Proving Ground


Project #611801 Wyoming Transition Deck		2020-09-03
Drawn by GES	Scale 1:5	Sheet 5 of 11 Bridge Post Parts

PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION

Picket Panel



Elevation View
from Traffic Side




Roadside Safety and
Physical Security Division -
Proving Ground

Project #611801 Wyoming Transition Deck 2020-09-03


Drawn by GES Scale 1:10 Sheet 6 of 11 Picket Panel

PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION


Moment Slab and Curb




Detail G
Scale 1 : 10
Typ each end



Plan View



Elevation View
Section View on next sheet



Detail H
Scale 1 : 10



Roadside Safety and
Physical Security Division -
Proving Ground

Project #611801 Wyoming Transition Deck


2020-09-03

Drawn by GES


Scale 1:40

Sheet 7 of 11 Moment Slab and Curb


Section I-I



Bottom Traffic Side Bar
Typical each end
Plan View



Top Traffic Side Bar
Typical each end
Plan View



- 8a. Secure in existing concrete with Hilti HIT-RE 500 V3 epoxy according to manufacturer's instructions.
- 8b. All rebar is grade 60.
- 8c. All rebar dimensions are to center of bar unless otherwise indicated by "cvt" (cover).
- 8d. Concrete is 4000 psi.
- 8e. 1" chamfer (3/4" each way) edges of Deck and Curb as shown.



Roadside Safety and
Physical Security Division -
Proving Ground


Project #611801 Wyoming Transition Deck

2020-09-03


Drawn by GES

Scale 1:8

Sheet 8 of 11 Concrete Section




Plan View



Elevation View

Anchor Bars not shown for clarity

Rebar at Ends



Isometric View

5/8" Rebar x 33"
Two spaces @ 9", then @ 18" to end



Roadside Safety and Physical Security Division - Proving Ground

Project #611801 Wyoming Transition Deck

2020-09-03

Drawn by GES


Scale 1:10

Sheet 9 of 11 Rebar at Ends

PRELIMINARY DESIGN - NOT APPROVED FOR CONSTRUCTION OR FABRICATION


Anchor Bolt Assembly

Threads not shown for clarity




Anchor Plate
 Plate, 6 1/2" x 1/4"
 ASTM A36 Steel
 Plan View









Bolt, 7/8 x 10 1/2" hex
 A449
 x 4



Isometric View

PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION

	Roadside Safety and Physical Security Division - Proving Ground	
	Project #611801 Wyoming Transition Deck	2020-09-03
Drawn by GES	Scale 1:3	Sheet 10 of 11 Anchor Bolt Assembly



PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION



Roadside Safety and Physical Security Division - Proving Ground

Project #611801 Wyoming Transition Deck


2020-09-03

Drawn by GES


Scale 1:10

Sheet 11 of 11 Rebar


Test Installation





Elevation View




Plan View
Right Side



Elevation View
Right Side






- 1a. All steel components, including fasteners, shall be galvanized.
- 1b. Threads not shown on Bolts for clarity.
- 1c. Rail Joint hardware typical 4 places. Post bracket and hardware typical from Post 1 to 22.


		Roadside Safety and Physical Security Division - Proving Ground	
Project #611801 Wyoming Box Beam Transition		2020-09-02	
Drawn by GES	Scale 1:250	Sheet 1 of 16 Test Installation	

Transition Details

some Detail Views on next sheet


4 sp @ 18"
72" 3 sp @ 48"
12'-0"




	Roadside Safety and Physical Security Division - Proving Ground	
	Project #611801 Wyoming Box Beam Transition	2020-09-02
Drawn by GES	Scale 1:100	Sheet 2 of 16 Transition Details

PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION


Transition Detail Views



Detail D
Scale 1 : 10



Detail G
Scale 1 : 20
See 3a



Detail H
Scale 1 : 10

3a. Rail to Post connection details typical at Posts 17 - 22.



Roadside Safety and Physical Security Division - Proving Ground

Project #611801 Wyoming Box Beam Transition

2020-09-02



Drawn by GES

Scale 1:250


Sheet 3 of 16 Transition Detail Views

PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION

Terminal Details



Detail J
Scale 1 : 10



Detail I
Scale 1 : 5
See previous sheets for
connection hardware details.





Roadside Safety and
Physical Security Division -
Proving Ground

Project #611801 Wyoming Box Beam Transition 2020-09-02

Drawn by GES Scale 1:50 Sheet 4 of 16 Terminal Details

PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION

Transition Rails




5a. Galvanize all components after fabrication is complete.



Roadside Safety and Physical Security Division - Proving Ground

Project #611801 Wyoming Box Beam Transition		2020-09-02
Drawn by GES	Scale 1:30	Sheet 5 of 16 Transition Rails


Rub Rails



R-1 Rail


HSS 6" x 2" x 1/4"
ASTM A500 Grade B

See T-1 Rail on previous sheet for all other details.
Plan and Elevation Views




R-2 Rail

HSS 6" x 2" x 1/4"
ASTM A500 Grade B
Plan View



R-3 Rail

HSS 6" x 2" x 1/4"
ASTM A500 Grade B
Plan View




6a. Galvanize all components after fabrication is complete.

	Roadside Safety and Physical Security Division - Proving Ground	
	Project #611801 Wyoming Box Beam Transition	2020-09-02
Drawn by GES	Scale 1:30	Sheet 6 of 16 Rub Rails


PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION

LON and Terminal Rails




Box Beam Rail

HSS 6" x 6" x 3/16"
 ASTM A500 Grade B
 Plan View



Type I End Anchor Rail


HSS 6" x 6" x 3/16"
 ASTM A500 Grade B
 Plan and Elevation Views - Scale 1:40



7a. All welding must be performed by certified welders using industry standard practices.

7b. Galvanize all components after fabrication is complete.

7c. Cut 3 sides (inverted V-shape, 5/8" wide at bottom), bend, and weld.




Detail K

Scale 1 : 10




Roadside Safety and
 Physical Security Division -
 Proving Ground



Project #611801 Wyoming Box Beam Transition		2020-09-02
Drawn by GES	Scale 1:50	Sheet 7 of 16 LON and Terminal Rails



Type T-1 Post
 W6x9 x 64"
 ASTM A992
 Scale 1:10



Type T-2 Post
 W6x9 x 64"
 ASTM A992
 Scale 1:10




8a. Galvanize all components after fabrication is complete.




Roadside Safety and
 Physical Security Division -
 Proving Ground

Project #611801 Wyoming Box Beam Transition		2020-09-02
Drawn by GES	Scale 1:5	Sheet 8 of 16 Type T Posts and Brackets


Posts




Type A Post
Elevation View



Type C Post
Elevation View
See 9d




Type R Post
Elevation View
See 9d







PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION

- 9a.** Holes in traffic side flange only unless otherwise indicated. Weld details typical all Post types on this sheet.
- 9b.** All welding must be performed by certified welders using industry standard practices.
- 9c.** Galvanize all components after fabrication is complete.
- 9d.** All other details same as Type A Post.

		Roadside Safety and Physical Security Division - Proving Ground
Project #611801 Wyoming Box Beam Transition		2020-09-02
Drawn by GES	Scale 1:10	Sheet 9 of 16 Posts

Rail Splices




10a. All welding must be performed by certified welders using industry standard practices.

10b. Galvanize all components after fabrication is complete.

	Roadside Safety and Physical Security Division - Proving Ground	
	Project #611801 Wyoming Box Beam Transition	2020-09-02
Drawn by GES	Scale 1:5	Sheet 10 of 16 Rail Splices


J-2
 3/16" ASTM A36 Plate
 See 11a



Section M-M

Scale 1 : 3


See J-1 Section View on previous sheet.



Plan View

Left Side


Scale 1:10



Elevation View


Left Side

Scale 1:10




Plan View

Right Side



Elevation View

Right Side



Plan View

Right Side

11a. Need one Right Side and one Left Side part for each installation. The Parts are mirror images of each other, so plate lengths, hole sizes, and hole locations are typical for both Parts.



Roadside Safety and
 Physical Security Division -
 Proving Ground


Project #611801 Wyoming Box Beam Transition

2020-09-02

Drawn by GES

Scale 1:5

Sheet 11 of 16 J-2




Transition Attachment
Right Side


Section N-N

Elevation Views
Traffic and Field Sides

#	Body Name	Description	Length	MATERIAL	Qty
1	Main Plate	Plate, 34 1/4" x 1/4"	38 3/8"	ASTM A572 Grade 50	1
2	Main Rail Attachment	HSS 5" x 5" x 3/16"	24"	ASTM A500 Grade B	1
3	Rub Rail Attachment	Plate, 24 1/2" x 3/16"	6 1/16"	ASTM A572 Grade 50	1
4	Rub Rail Attachment	Plate, 24" x 3/16"	6 1/16"	ASTM A572 Grade 50	1
5	Side Stiffener	Plate, 3" x 1/4"	61 7/8"	ASTM A572 Grade 50	1
6	Top Stiffener	Plate, 3" x 1/4"	10 5/16"	ASTM A572 Grade 50	1
7	Bottom Stiffener	Plate, 2 3/4" x 1/4"	9 7/8"	ASTM A572 Grade 50	1
8	Gusset	Plate, 3" x 1/4"	5 3/8"	ASTM A572 Grade 50	2



Isometric View





Plan View
Scale 1:20

12a. All welding must be performed by certified welders using industry standard practices.
12b. Galvanize after fabrication is complete.

	Roadside Safety and Physical Security Division - Proving Ground	
	Project #611801 Wyoming Box Beam Transition	2020-09-02
Drawn by GES	Scale 1:12	Sheet 12 of 16 Transition Attachment

Transition Attachment

Left Side



Main Plate is mirror image of the one on the Right Side part. All other comonents and details are identical.

PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION



Roadside Safety and Physical Security Division - Proving Ground

Project #611801 Wyoming Box Beam Transition

2020-09-02

Drawn by GES




Scale 1:10

Sheet 13 of 16 Transition Attachment

1

Main Plate


Plate, 34 1/4" x 1/4" x 38 3/8"
ASTM A572 Grade 50
See 14a



14a. Main Plate details shown are for right side Transition Attachment part. Main Plate for left side is a mirror image of this one (pre-bend details are identical, but bent in opposite directions).


	Roadside Safety and Physical Security Division - Proving Ground	
	Project #611801 Wyoming Box Beam Transition	2020-09-02
Drawn by GES	Scale 1:10	Sheet 14 of 16 Main Plate

Rail Attachments




2 x 7/8" X 3" THRU ALL


2 Main Rail Attachment
 HSS 5" x 5" x 3/16" x 24"
 ASTM A500 Grade B
 Plan View



2 x 7/8" X 3" THRU ALL



Rub Rail Attachment
 Plate, 24 1/2" x 3/16" x 6 1/16"
 ASTM A572 Grade 50
 Plan and Elevation Views



Section O-O
 Scale 1 : 3


- 15a. Check Rub Rail Attachment for fit in HSS 6 x 2 x 1/4 after welding.
- 15b. All welding must be performed by certified welders using industry standard practices.



Roadside Safety and
 Physical Security Division -
 Proving Ground


Project #611801 Wyoming Box Beam Transition		2020-09-02
Drawn by GES	Scale 1:5	Sheet 15 of 16 Rail Attachments

Stiffeners and Gussets




5

Side Stiffener
 Plate, 3" x 1/4" x 61 7/8"
 ASTM A572 Grade 50
 Elevation View - Scale 1:7




8

Gusset
 Plate, 3" x 1/4" x 5 3/8"
 ASTM A572 Grade 50
 Elevation View
 2 needed



6


Top Stiffener
 Plate, 3" x 1/4" x 10 5/16"
 ASTM A572 Grade 50
 Plan View



7


Bottom Stiffener
 Plate, 2 3/4" x 1/4" x 9 7/8"
 ASTM A572 Grade 50
 Plan View

PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION

		Roadside Safety and Physical Security Division - Proving Ground
Project #611801 Wyoming Box Beam Transition		2020-09-02
Drawn by GES	Scale 1:4	Sheet 16 of 16 Stiffeners and Gussets

ATTACHMENT 2
MGS Transition Test Installation Details

Test Installation



PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION



Roadside Safety and
Physical Security Division -
Proving Ground

Project #611801 5-6 Wyoming MGS Transition

2020-10-21


Drawn by GES

Scale 1:200


Sheet 1 of 9 Test Installation

Transition Details


Section views on next sheet




Plan View



Elevation View



Detail C
Field Side



Detail C
Scale 1 : 20

Bolt, 5/8 x 3 1/2" hex A325
with A194-2HM Hex Nut
and F436 Washers (2)
2 places

2" Guardrail Bolt
with Rectangular Guardrail Washer
12 places

Bolt, 5/8 x 1 1/2" hex A325
with A194-2HM Hex Nut
and F436 Washers (2)
3 places

Bolt, 7/8 x 2" hex A325
with Heavy Hex Nut and
F436 Washers (2)
4 places

Thrie-beam Terminal Connector



Roadside Safety and
Physical Security Division -
Proving Ground

Project #611801 5-6 Wyoming MGS Transition

2020-10-21


Drawn by GES

Scale 1:75


Sheet 2 of 9 Transition Details

PRELIMINARY DRAWING NOT APPROVED FOR CONSTRUCTION OR FABRICATION


Section Views



Section C-C
Typ @ Posts 18 - 23



Section D-D
Typ @ Posts 13 - 17



Section E-E
@ Post 12

PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION



Roadside Safety and
Physical Security Division -
Proving Ground

Project #611801 5-6 Wyoming MGS Transition

2020-10-21


Drawn by GES

Scale 1:20


Sheet 3 of 9 Section Views

MGS Transition Attachment


Right Side




Elevation Views
Traffic and Field Sides



Plan View



Isometric View
Field Side



- 4a. All welding must be performed by certified welders using industry standard practices.
- 4b. Galvanize after fabrication is complete.

#	Body Name	Description	Length	MATERIAL	Qty
1	Bent Plate	Plate, 32" x 1/4"	38 3/8"	ASTM A36	1
2	Tab	L 3 x 3 x 1/4	4"	ASTM A36	2
3	Thrie-beam Support	Plate, 12" x 1/4"	23 1/8"	ASTM A36	1
4	Top Stiffener	Plate, 3" x 1/4"	13 7/16"	ASTM A36	1
5	Side Stiffener	Plate, 3" x 1/4"	19 11/16"	ASTM A36	1





Roadside Safety and
Physical Security Division -
Proving Ground

Project #611801 5-6 Wyoming MGS Transition		2020-10-21
Drawn by GES	Scale 1:12	Sheet 4 of 9 Transition Attachment

PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION

Transition Attachment

Left Side



Main Plate is mirror image of the one on the Right Side.
All other components and details are identical.

PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION



Roadside Safety and
Physical Security Division -
Proving Ground


Project #611801 5-6 Wyoming MGS Transition

2020-10-21

Drawn by GES




Scale 1:7

Sheet 5 of 9 Transition Attachment



6a. Plate details shown are for right side Transition Attachment part. The Bent Plate for the left side is a mirror image of this one (pre-bend details are identical, but bent in opposite directions).

	Roadside Safety and Physical Security Division - Proving Ground	
	Project #611801 5-6 Wyoming MGS Transition	2020-10-21
Drawn by GES	Scale 1:10	Sheet 6 of 9 Bent Plate




3 **Thrie-beam Support**
Plate, 12" x 1/4" x 23 1/8"
ASTM A36




5 **Side Stiffener**
Plate, 3" x 1/4" x 19 11/16"
ASTM A36

Attachment Parts



2 **Tab**
L 3 x 3 x 1/4 x 4"
ASTM A36



4 **Top Stiffener**
Plate, 3" x 1/4" x 13 7/16"
ASTM A36

PRELIMINARY DRAWING NOT APPROVED FOR CONSTRUCTION OR FABRICATION



Roadside Safety and
Physical Security Division -
Proving Ground

Project #611801 5-6 Wyoming MGS Transition


2020-10-21

Drawn by GES


Scale 1:5

Sheet 7 of 9 Attachment Parts

Transition Posts



78" Transition Post
W6x8.5 ASTM A36



72" Transition Post
W6x8.5 ASTM A36

PRELIMINARY DRAWING - NOT APPROVED FOR CONSTRUCTION OR FABRICATION



Roadside Safety and
Physical Security Division -
Proving Ground

Project #611801 5-6 Wyoming MGS Transition


2020-10-21

Drawn by GES


Scale 1:10

Sheet 8 of 9 Transition Posts



Transition Blockouts



Transition Blockout
 Pressure-treated Yellow Pine Timber
 6" x 12" x 19"











Standard Blockout
 Pressure-treated Yellow Pine Timber
 6" x 12" x 14"



Steel Blockout
 HSS 7" x 4" x 3/16"
 ASTM A500 Grade B

PRELIMINARY DRAWING NOT APPROVED FOR CONSTRUCTION OR FABRICATION

		Roadside Safety and Physical Security Division - Proving Ground	
Project #611801 5-6 Wyoming MGS Transition			2020-10-21
Drawn by GES	Scale 1:10	Sheet 9 of 9 Transition Blockouts	







- 1a. Material is ASTM A307.
- 1b. All bolt sizes not used in all projects. See system drawing.
- 1c. Head and shoulder dimensions typical all sizes.



Roadside Safety and
Physical Security Division -
Proving Ground

Guardrail Bolt		2020-04-22
Drawn by GES/WS	Scale 1:2	Sheet 1 of 1

Recessed Guardrail Nut




1a. Material is ASTM A 563 Grade A.




Roadside Safety and
Physical Security Division -
Proving Ground

Recessed Guardrail Nut		2019-06-27
Drawn by GES	Scale 2:1	Sheet 1 of 1


72" Wide-Flange Guardrail Post



Isometric View



Elevation View



Section A-A
Scale 1 : 3




Roadside Safety and
Physical Security Division -
Proving Ground



72" Wide-Flange Guardrail Post		2020-01-06
Drawn by GES	Scale 1:10	Sheet 1 of 1


Thrie to W-Beam, asymmetric

10 gauge




Elevation View



		Roadside Safety and Physical Security Division - Proving Ground	
Thrie- to W-beam Transition			2019-08-22
Drawn by GES	Scale 1:10	Sheet 1 of 1	

W- to Thrie-beam, asymmetric

10 gauge



Section A-A
See W-beam Drawing



Section B-B
See W-beam Drawing




Roadside Safety and
Physical Security Division -
Proving Ground

W- to Thrie-beam Connection		2020-09-04
Drawn by GES	Scale 1:10	Sheet 1 of 1


Thrie-beam End Shoe

10 gauge (0.1345" before galvanizing)



Elevation View

3/4" x 2-1/2" Slots
 Slot, 15/16" x 3"
 Typ x 12
 See Thrie-beam drawing
 for cross-section.



Isometric View



Roadside Safety and
 Physical Security Division -
 Proving Ground

Thrie-beam Terminal Connector



2019-07-29

Drawn by GES

Scale 1:5

Sheet 1 of 1

Thrie-Beam for Transition




Roadside Safety and Physical Security Division - Proving Ground

Transition 12 gauge Thrie-beam		2019-07-30
Drawn by GES	Scale 1:20	Sheet 1 of 1



Rectangular Guardrail Washer

0.20" thick



Roadside Safety and
Physical Security Division -
Proving Ground

Rectangular Guardrail Washer		2019-08-08
Drawn by GES	Scale 2:1	Sheet 1 of 1




- 1a.** Manufacture per AASHTO M180 specifications.
- 1b.** 4-space Guardrail is shown. Slots typical x 3 for 2-space W-beam spaced at 75", and typical x 9 for 8-space W-beam spaced at 18-3/4". Slots are typical x 4 at 37-1/2" for 9'-4-1/2" span W-beam.




Roadside Safety and Physical Security Division - Proving Ground

4-space W-beam Guardrail		2020-06-05
Drawn by GES	Scale 1:20	Sheet 1 of 1


DAT System



Isometric View



Plan View



Elevation View

#	Part Name	Qty.
1	Foundation Tube	2
2	Terminal Timber Post	2
3	BCT Bearing Plate	1
4	DAT Strut	2
5	BCT Post Sleeve	1
6	Shelf Angle Bracket	1
7	DAT Terminal Rail	1
8	W-beam End Section	1
9	Anchor Cable Assembly	1
10	Guardrail Anchor Bracket	1
11	Bolt, 5/8 x 2" hex	8
12	Bolt, 5/8 x 8" hex	4
13	Bolt, 5/8 x 10" hex	2
14	Washer, 5/8 F844	16
15	10" Guardrail Bolt	2
16	1-1/4" Guardrail Bolt	4
17	Recessed Guardrail Nut	20


1a. All bolts are ASTM A307.
1b. Hardware secures Shelf Angle Bracket to Post. Rail is supported by Shelf Angle Bracket and does not attach directly to Post.




Roadside Safety and Physical Security Division - Proving Ground

DAT (Downstream Anchor Terminal)		2019-07-26
Drawn by GES	Scale 1:25	Sheet 1 of 3


DAT Parts sheet 1




Foundation Tube
HSS 8" x 6" x 1/8"




Shelf Angle Bracket
Scale 1:10




Terminal Timber Post
5-1/4" x 7-1/4"




DAT Strut
C 3 x 5




BCT Post Sleeve
2" schedule 40 Pipe - Scale 1:10



BCT Bearing Plate
5/8" Plate - Scale 1:10




Guardrail Anchor Bracket
Scale 1:5




Roadside Safety and
Physical Security Division -
Proving Ground

DAT (Downstream Anchor Terminal)		2019-07-26
Drawn by GES	Scale 1:20	Sheet 2 of 3

DAT Parts sheet 2





Anchor Cable Assembly



DAT Terminal Rail

Scale 1:20 - See 4-space W-beam Guardrail drawing for cross-section and other dimensions.



W-beam End Section

12 gauge steel - Scale 1:20



Roadside Safety and Physical Security Division - Proving Ground

DAT (Downstream Anchor Terminal)		2019-07-26
Drawn by GES	Scale 1:10	Sheet 3 of 3