

Transportation Pooled Fund Program

Project Title: Steel Suspension Bridge Vulnerability and Countermeasures		
Project Manager and Phone Number: Eric Munley (202) 493-3046	Project No: TPF(5)216	Project is: <input type="checkbox"/> PLANNING <input checked="" type="checkbox"/> R&D
Reporting Period: April-May-June 2011	Multi Year Project FY 2010-14	
Description of Work Performed and Progress:		
<p>Task 1 - Towers</p> <ul style="list-style-type: none"> • Completed 1/7 scale testing of specimens to establish program's mitigation measure phenomenology. • Completed lead abatement of plate steel from Crown Point Bridge (CPB) for construction of tower specimens. • Completed new A36 and CPB steel tower structures for explosive testing. These tests will establish comparative baselines (i.e., New vs. Old steel) of tower behavior with no mitigating measures. <p>Task 2 – Main Cables</p> <ul style="list-style-type: none"> • Test plan for the Cold Gas Thruster (CGT) testing of Ft. Steuben Bridge was drafted and submitted to the Ohio DOT for review. • COE contract with Duron Consulting for CGT testing support was established. Matching funds will be provided by Harvey Mudd College. In-place Cable testing on the Ft. Steuben Bridge will continue the data acquisition started on the Waldo-Hancock Bridge (in Maine). This will be used to establish the relationship between off-site explosive test data (i.e. from blast tests conducted on cut main cable specimens) and in-place main cable behavior under an actual blast load on a bridge. <p>Task 3 – Suspender Ropes and Sockets</p> <ul style="list-style-type: none"> • Collected more than 20 suspender specimens (of varying age and condition) removed from the Manhattan Bridge during its renovation project. • Designed cable tensioning frame (to provide full service loads to the members during tests of Contact-Charge loading. This device also allows for explosive testing of retrofit measures on a tensioned cable. • Test plan, for the CGT testing of in-place suspenders, drafted / submitted to the Ohio DOT for review. 		
STATUS AND COMPLETION DATE		
Percentage of work completed to date for total project Project is: <u>22</u> %		
<input checked="" type="checkbox"/> on schedule <input type="checkbox"/> behind schedule, explain:		
Expected Completion Date: <u>7-11-2015</u>		

Project Manager: Eric Munley (HRDI-50)