

WYOMING DEPARTMENT OF TRANSPORTATION

PROGRESS REPORT

Project title: Comprehensive Field Load Test and Geotechnical Investigation Program for Development of LRFD Recommendations of Driven Piles on Intermediate GeoMaterials

Project Number: RS05219 (TPF 5-391)

Progress period: April 1st, 2020 to June 30th, 2020

Principal Investigator and all others who have worked on the project: Kam Ng (0000-0001-5099-5454); Shaun S. Wulff (0000-0002-5695-4925); Rasika Rajapakshage (postdoc); Nafis Masud (PhD student); Opeyemi Oluwatuyi (PhD student); Shafiqul Islam (MS student); Harish Kalauni (Master student), and Chooi Kim Lau (Undergraduate student)

1. Please state whether the project is ahead of schedule, on time, or behind schedule: Ahead of schedule.
2. Percentage of overall work completed: 30.88%.
3. Activities and Accomplishments: The information provided in this section allows WYDOT to assess whether satisfactory progress has been made during the reporting period. Please be as detailed as possible, but try to keep your report to three to four pages in length, if possible.

a. What are the major goals and objectives of the project?

The overall goal of the research project is to develop LRFD recommendations for driven piles on IGMs. The research objectives are (1) determine representative engineering properties of soil and IGM; (2) evaluate the variability of soil and IGM properties; (3) recommend best geotechnical investigation practices for IGM; (4) develop advanced static analysis methods for pile resistance estimation on IGM; (5) validate and improve the accuracy of dynamic analysis methods; (6) investigate pile setup and/or relaxation; (7) develop LRFD resistance factors for piles on IGM; and (8) recommend changes and improvements to current pile design and construction practices. The research plan has two phases (I and II) and total 14 tasks. Their proposed completion dates, scheduled percent completion and actual percent completion are summarized in the following table.

Task	Description	Proposed Completion Date	Scheduled Percent Completion	Actual Percent Completion
I-1	Historical Pile Data Collection	31-Dec-19	100.00%	92.86%
I-2	Expand Electronic Database	31-Dec-22	23.00%	64.29%
I-3	Identify Bridge Projects for Field Test	31-Dec-19	100.00%	50.00%
I-4	Detailed Geotechnical Investigation	31-Dec-20	71.25%	50.00%
I-5	Innovative Static Load Tests	30-Jun-21	50.00%	11.54%
I-6	Reporting for Phase I	31-Dec-21	0.00%	0.00%
II-1	Geotechnical and Pile Data Interpretation	31-Dec-20	59.74%	64.29%
II-2	Pile Resistance Estimation	30-Jun-22	0.00%	64.29%
II-3	Pile Setup/Relaxation Investigation	30-Sep-22	0.00%	5.00%
II-4	Variability Analysis	31-Dec-22	0.00%	25.00%
II-5	Development of LRFD Resistance Factors	31-Mar-23	0.00%	5.00%
II-6	Cost-Benefit Analysis	30-Jun-23	0.00%	0.00%
II-7	Outcomes and Recommendations	30-Sep-23	0.00%	0.00%
II-8	Reporting for Phase II	31-Dec-23	0.00%	0.00%
Average Percent Completion			28.86	30.88%

b. Describe what was accomplished under these goals.

1. Major activities.

Agency	Major Activities by Research Team
WYDOT	<ul style="list-style-type: none"> Developed an electronic database. Completed the static pile load test for the Lodgepole Creek bridge project. Finalized the static pile load test plan for the I-80 bridge project. Conducted analysis on geological and variable uncertainties on the Lodgepole Creek bridge project.
IADOT	<ul style="list-style-type: none"> Completed pile load test designs for Wapello and Adair bridge projects. Attended the first preconstruction project meetings for both bridge projects. Arrange the pile load test for the bridge project in Wapello County, IA. Proposed PDA test locations for six upcoming bridge projects.
CDOT	<ul style="list-style-type: none"> Evaluated historical test pile reports and reported missing information. Identifying one bridge project for pile load test. Prepared a guidance for dynamic testing.
KDOT	<ul style="list-style-type: none"> Evaluated historical pile data. Developed electronic database. Completed historical pile data interpretation. Conducted regression analysis on the pile resistance estimation. Performing wave equation analysis program on historical test pile data. Completed the calibration of LRFD resistance factors for piles in shales.
ITD	<ul style="list-style-type: none"> Evaluated historical pile data. Developed electronic database. Completed historical pile data interpretation. Conducted regression analysis on the pile resistance estimation.
MDT	<ul style="list-style-type: none"> Received and evaluated historical pile data from MDT.

	<ul style="list-style-type: none"> • Conducted geotechnical and pile data interpretation. • Conducting regression analysis on the pile resistance estimation.
NDDOT	<ul style="list-style-type: none"> • Collected and evaluated historical pile data. • Identified a bridge site for static pile load test.
University of Wyoming	<ul style="list-style-type: none"> • Sixth TAC conference meeting was conducted on April 23rd, 2020 • Second MS student, Harish Kalauni, has started working on the research work since January 2020.

2. Specific objectives. Too early to report.
3. Significant results (both positive and negative). Too early to report.
4. Key outcomes and other achievements. Too early to report.
5. Goals not met. Not applicable.

c. What opportunities for training and professional development has the project provided? Nothing to Report.

d. How have the results been disseminated to communities of interest? We are preparing two manuscripts for the dissemination of our findings to the communities. One on driven piles in shales and another on geological variability and geomaterial uncertainty.

e. What do you plan to do during the next reporting period to accomplish the goals and objectives? The research team will conduct the following works:

- Work with individual department of transportation on selecting bridge sites for static pile load tests.
- Conduct two pile load tests in Iowa.
- Conduct triaxial and UC tests on rock cores collected from the WYDOT I-80 project.
- Complete the static analysis on pile data provided by KDOT, ITD, MDT and IADOT.
- Conduct wave equation analysis on piles from ITD, KDOT, MDT and NDDOT.
- Expand the variability study to other states.

f. List any products resulting from the project during the reporting period. Include in this list:

1. Publications, conference papers, and presentations. Too early to report.
2. Website(s) or other internet sites (List the URL). Too early to report.
3. Technologies or techniques. Too early to report.
4. Inventions, patent applications, and/or licenses. Too early to report.
5. Other products. Too early to report.

g. Impact:

1. How will this project impact WYDOT? Too early to report.
2. How will this project impact other agencies? Too early to report.

- h. Changes to Scope of Work. Provide the following changes, if applicable:
1. Scope of work or objectives of the project. No change.
 2. Changes in key persons. No change.
 3. Disengagement from the project for more than three (3) months, or a twenty five (25) percent reduction in time devoted to the project. Not applicable.
 4. The inclusion of costs that require prior approval. Not applicable.
 5. The transfer of funds between line items in the budget. Not applicable.
 6. The subawarding, transferring or contracting of work. No change.
 7. Changes in the approved cost-sharing or match. Not applicable.