

Transportation Pooled Fund Program

Project Title:		
Slurry/Micro-Surfacing Mix Procedure		R&D
Project Manager and Phone Number:	Project No:	
T. Joseph Holland (916) 227-5825	SPR-3(073)	
Reporting Period:	Multi Year Project:	
Jul 05 – Sep 05	June 30, 2003 – Nov. 30, 2007	
Description of Work Performed and Progress:		
<p>The Vicso-Time apparatus is now the Automated Mixing Test (AMT) and is being correlated with the ISSA TB133 test. Testing is showing consistence and more tests are planned. The setting and curing test continues to have difficulties. A different manufacturer is being contacted to make modifications to the equipment. The French Wet Track Abrasion Test apparatus is now the Cohesion Abrasion Test (CAT) and is working fine. A testing protocol is being written up. Several chapters in the reference manual are written. A video conference was held on Sept. 15. After an update of the progress the States were queried for test projects. The States will be submitting potential projects to Fugro. It is expected to have these ready for pilot tests for next year.</p>		
Status and Completion Date:		
<p>Percentage of Work: 44%          Schedule: Behind schedule          Delays continue to occur due to the malfunctions of the setting and curing test apparatus. A new manufacture is being sought to make the necessary modifications. Extra lab technicians will be hired at CEL to accelerate the lab testing once the equipment becomes available.</p> <p>Expected Completion Date: Nov. 30, 2007</p>		