TRANSPORTATION POOLED FUND PROGRAM QUARTERLY PROGRESS REPORT

| Lead Agency (FHWA or State DOT):Kansas DOT | | | | |
|--|--------------------------------------|--|---|--|
| INSTRUCTIONS: Project Managers and/or research project invegoranter during which the projects are active. He each task that is defined in the proposal; a per the current status, including accomplishments during this period. | Please provide rcentage comp | a project schedule state eletion of each task; a co | us of the research activities tied to oncise discussion (2 or 3 sentences) of | |
| Transportation Pooled Fund Program Project # TPF-5(311) | | Transportation Pooled Fund Program - Report Period: | | |
| | | □Quarter 1 (January 1 – March 31) | | |
| | | X□Quarter 2 (April 1 – June 30) | | |
| | | □Quarter 3 (July 1 – September 30) | | |
| | | □Quarter 4 (October 4 – December 31) | | |
| Project Title: Implementation of the AASHTO Mechanistic-Empirical Design Guide (AASHTO Pavement ME) for Pavement Rehabilitation Project Manager: David Behzadpour, P.E. Phone: (785) 291-3847 E-mail: David.Behzadpour@ks.gov | | | | |
| Project Investigator: Mustaque Hossain Phone: (785) 532-1576 E-mail: mustak@ksu.edu | | | | |
| Lead Agency Project ID: KS | Other Project ID (i.e., contract #): | | Project Start Date: | |
| | RE-0678-01; C 2061 | | 12/01/14 | |
| Original Project End Date: Multi-year project | Current Project End Date: 11/30/19 | | Number of Extensions: 1 | |
| Project schedule status: | | | | |
| $X\square$ On schedule \square On revised schedule | ule 🗆 | Ahead of schedule | ☐ Behind schedule | |
| Overall Project Statistics: | | | | |
| Total Project Budget | Total Cost | to Date for Project | Total Percentage of Work Completed | |
| \$ 1 255 000 | \$ 788 947 7° | 2 | 82% | |

Quarterly Project Statistics:

| Total Project Expenses This Quarter | Total Amount of Funds Expended This Quarter | Percentage of Work Completed This Quarter |
|-------------------------------------|---|---|
| \$28,545.07 | \$28,545.07 | 5% |

Project Description:

The Kansas Department of Transportation (KDOT) and the New York State Department of Transportation (NYSDOT) have been using Chapter 5 of the 1993 AASHTO Design Guide for rehabilitation design.

AASHTO has recently adopted the pavement rehabilitation design procedures developed under the NCHRP 1-37A project for flexible and rigid pavement structures. These new procedures are based on mechanistic-empirical principles and they replace the earlier empirical procedures from the 1993 AASHTO Design Guide. The new procedures are incorporated in the AASHTOWare Pavement ME Design software.

The main objective of this research project is to conduct the local calibration of the AASHTOWare Pavement ME design procedure for pavement rehabilitation in Kansas and New York state. The results of the research will enable KDOT and NYSDOT to expedite the use of this new tool for the design of rehabilitated pavements. The results will also provide KDOT and NYSDOT with the necessary input values to design rehabilitated pavements using the mechanistic-empirical methods.

Progress this Quarter (includes meetings, work plan status, contract status, significant progress, etc.): In this quarter, KSU, with help from KDOT, has compiled performance and section data for selected projects for local calibration of the AASHTOWare Pavement me Design software for rehabilitation application. KSU has assembled the data base for AC over JPCP pavements in Kansas. Calibrations of most models for AC over JPCP are complete. KSU is also working on the database for AC over AC pavements. Efforts are underway to automate the calibration process. The subcontractor has been providing NYSDOT with pavement and overlay design support. A list of data items needed for the local calibration was discussed with NYSDOT engineers, along with potential sources for assembling the data. The assembly of calibration data has continued. The challenge has been to find complete calibration data for a sufficient number of sections. The literature review on the calibration activities conducted by other states has been continued. The new models and material testing requirements developed under several NCHRP projects have also been reviewed. A software for assembling FWD data is under development.

Anticipated work next quarter:

KSU, in cooperation with KDOT, will continue to collect data for selected AC/AC sections for rehabilitation calibration. The subcontractor will continue the development of the software for FWD data processing for the NYSDOT part of the contract. The collection the data necessary for the calibration and the analysis of the traffic data will also continue. The literature review on the calibration activities conducted by other states and countries, and the recently developed models to be incorporates into the AASHTOWare Pavement ME will continue.

Significant Results:

This research work aims to contribute to the implementation of the AASHTOWare Pavement ME design software for rehabilitation design in Kansas and New York by performing the local calibration first.

Circumstance affecting project or budget. (Please describe any challenges encountered or anticipated that might affect the completion of the project within the time, scope and fiscal constraints set forth in the agreement, along with recommended solutions to those problems).

None.