

## TRANSPORTATION POOLED FUND PROGRAM QUARTERLY PROGRESS REPORT

Lead Agency (FHWA or State DOT): New Hampshire DOT

### INSTRUCTIONS:

*Project Managers and/or research project investigators should complete a quarterly progress report for each calendar quarter during which the projects are active. Please provide a project schedule status of the research activities tied to each task that is defined in the proposal; a percentage completion of each task; a concise discussion (2 or 3 sentences) of the current status, including accomplishments and problems encountered, if any. List all tasks, even if no work was done during this period.*

<b>Transportation Pooled Fund Program Project #</b> <i>(i.e., SPR-2(XXX), SPR-3(XXX) or TPF-5(XXX))</i>  <p style="text-align: center;">TPF-5(230)</p>	<b>Transportation Pooled Fund Program - Report Period:</b> <input type="checkbox"/> Quarter 1 (January 1 – March 31) <input type="checkbox"/> Quarter 2 (April 1 – June 30) <input type="checkbox"/> Quarter 3 (July 1 – September 30) <input checked="" type="checkbox"/> Quarter 4 (October 1 – December 31)	
<b>Project Title:</b> <p style="text-align: center;"><b>Evaluation of Plant-Produced High-Percentage RAP Mixtures in the Northeast</b></p>		
<b>Name of Project Manager(s):</b> <p style="text-align: center;">Jo Sias Daniel</p>	<b>Phone Number:</b> <p style="text-align: center;">603-862-3277</p>	<b>E-Mail</b> <p style="text-align: center;">jo.daniel@unh.edu</p>
<b>Lead Agency Project ID:</b>	<b>Other Project ID (i.e., contract #):</b>	<b>Project Start Date:</b> <p style="text-align: center;"><b>8/11/2010</b></p>
<b>Original Project End Date:</b> <p style="text-align: center;"><b>12/31/2013</b></p>	<b>Current Project End Date:</b> <p style="text-align: center;">12/31/2013</p>	<b>Number of Extensions:</b> <p style="text-align: center;">0</p>

Project schedule status:

On schedule    
  On revised schedule    
  Ahead of schedule    
  Behind schedule

Overall Project Statistics:

Total Project Budget	Total Cost to Date for Project	Percentage of Work Completed to Date
781,706	606,016	65%

Quarterly Project Statistics:

Total Project Expenses and Percentage This Quarter	Total Amount of Funds Expended This Quarter	Total Percentage of Time Used to Date
	62,374	

## **Project Description:**

### Research Objectives

The objectives of this research project are to:

1. Evaluation the performance in terms of low temperature cracking, fatigue cracking, and moisture sensitivity of plant produced RAP mixtures in the laboratory and field.
2. Establish guidelines on when it is necessary to bump binder grades with RAP mixtures.
3. Provides further understanding of the blending that occurs between RAP and virgin binder in plant-produced mixtures.
4. Refine fatigue failure criteria for RAP mixtures that can be used in the simplified Viscoelastic Continuum Damage (S-VECD) model.

### Research Plan

The research plan is broken down into two phases. Phase I will focus on evaluating the effects of binder grade and plant type on the properties of mixtures with various percentages of RAP. Phase II of the study will be geared towards evaluating the fatigue failure criteria in the S-VECD model.

The following tasks will be required to achieve the research objectives for both phases of this project:

1. Producing Plant Mixtures.
2. Testing and Analysis of Asphalt Binders and Mixtures.
3. Construction and Evaluation of Field Test Sections.
4. Reporting.

**Progress this Quarter (includes meetings, work plan status, contract status, significant progress, etc.):**

Testing of the Phase I mixtures has been completed and the majority of the analysis of the data has been done. Findings based on the analysis conducted to date are summarized in the Significant Results section below.

Fatigue and low-temperature creep and strength testing of Phase II Virginia mixtures is ongoing and will be completed in the next quarter. Dynamic modulus, fatigue, and low-temperature creep and strength testing of the Phase II New Hampshire mixtures is in progress and completion of these tests is anticipated in the next quarter. It is anticipated that additional silo storage mixtures will be obtained in the next quarter.

During this quarter a new mode of loading, referred to as *controlled on-specimen* (COS) strain, has been implemented successfully using extensometers on the MTS machine. The COS strain fatigue testing for the primary mixture of the project (VTe30LC from the Pike, VT Williston plant) and for the control mixture (VTe00LC) have been completed.

Controlled crosshead (CX) fatigue testing has begun for the Pike, NH Portsmouth plant mixtures and has been completed for the NHe00LC mix. The CX fatigue testing for the other mixtures will continue in the next quarter using the MTS machine.

Five tables showing the up-to-date status of all the binder, mixture and field core testing are presented in Appendix A

A presentation on the silo storage study and Phase I results was given at the Northeast Asphalt User Producer Group meeting in Philadelphia, PA on October 24.

**Anticipated work next quarter:**

A. Binder Testing

All the binder testing relative to the Phase I and Phase II binders available (extraction and recovery for the VA mixtures has just been finished) will be completed.

The testing data will be accordingly reduced and analyzed.

B. Mixture Testing

Continued testing and analysis of Phase II mixtures, including new silo storage study mixtures once they are sampled.

A comparison study on low temperature creep and strength testing performed in uniaxial and IDT mode will be performed.

The CX fatigue testing for the mixtures from the other plants also will continue next quarter using the MTS machine.

The research team will be writing an interim report that summarizes all of the Phase I testing and preliminary conclusions.

**Significant Results:**

Conclusions from the analysis conducted to date on the Phase I mixtures are summarized:

- Including higher RAP content in HMA generally decreases mixture compliance and increases dynamic and relaxation moduli.

- Using a softer binder grade may relatively increase mixture compliance and decrease dynamic and relaxation moduli.
- Plant production parameters such as silo storage time and discharge temperatures have an apparent effect on mixture properties.
- Many observed differences in relative behavior, while comparing different mixtures, were not statistically significant with the number of replicates used in this study.
- Including higher RAP contents in HMA mixtures generally leads to relatively warmer thermal cracking temperatures. Using softer binder grades can counteract this effect, but this was not observed for all mixtures.
- The fatigue behavior evaluated using the S-VECD approach does not show a clear trend with RAP content. For some mixtures, higher RAP contents and stiffer binder grades performed better than virgin mixtures. The relative ranking of different mixtures changes with the applied microstrain and/or stress level indicating the importance of considering the pavement structure in which the mixture is used.
- The cracking behavior evaluated using the overlay tester shows that higher RAP mixtures have a lower resistance to cracking.
- Specimens fabricated from reheated mix (lab compacted) were stiffer than those compacted hot at the time of production (plant compacted). There was an apparent effect of plant production and RAP on the amount of difference between plant compacted and lab compacted stiffnesses.

The findings to date from the silo storage study are summarized:

- The virgin mixtures showed a softening trend with storage time, which was later discovered to be a result of binder contamination. A new set of virgin silo storage study mixtures will be obtained.
- The 25% RAP mixtures show a trend of increasing stiffness and decreasing phase angle with time for both the plant and lab compacted specimens, however there are only statistically significant differences between the 0 hours and 10 hour curves at higher temperatures.
- Temperature Stress Restrained Specimen Tests (TSRST) testing shows an increasing (warming) trend in low temperature cracking values with silo storage time, but only the 0 hour and 7.5 hour times were significantly different.
- Extracted and recovered binder tests show stiffening with storage time for the G\* master curves, high PG grade and low PG grade.

**Circumstance affecting project or budget. (Please describe any challenges encountered or anticipated that might affect the completion of the project within the time, scope and fiscal constraints set forth in the agreement, along with recommended solutions to those problems).**

In this quarter, the testing of Phase II mixtures in an Asphalt Mixture Performance Tester (AMPT) has been delayed due to an equipment issue with a Linear Variable Differential Transformer (LVDT). The problem was recently rectified and testing has resumed. Testing of Phase II mixtures in Indirect Tension mode have been delayed due to an equipment issue, most likely a result of electromagnetic interference. The problem is currently being diagnosed.

Currently, the anticipated \$150,000 contribution from FHWA has not been received. FHWA is working to get these funds for the pooled fund project, but the timeframe in which this will happen is unknown. In the interim, the research team is working with a reduced budget and scope. The research team will continue testing and analysis on the Phase I and 2011 Phase II mixtures.

**Potential Implementation:**

## **APPENDIX A**

### **Phase I and Phase II Current Testing Status**

**(Binder, Mixtures and Field Cores)**

**Table A1. Phase I Binder and Aggregate Testing Status**

Test Description		Responsible Lab.	Binder and Aggregate Testing																				
			New York Mixtures						New Hampshire Mixtures						Vermont Mixtures								
			NYd00	NYd20	NYd30	NYd40	NYb30	NYb40	RAP	NHe00	NHe20	NHe30	NHe40	RAP	VTe00	VTe20	VTe30	VTe40	VTa00	VTa20	VTa30	VTa40	RAP
Binder Extraction and Recovery from Mixtures		Pike Ind.	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done
PG - grading (Including Critical Cracking Temp.)	Virgin Binders (Tank Supplied)	Rutgers	Done				Done		Done	Done				Done	Done				Done				Done
	Ext.&Rec. Binders		Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done
(ABCD) Asphalt Binder Cracking Device	Virgin Binders (Tank Supplied)	U-Mass	Done				Done		N/A	Done				N/A	Done				Done				N/A
	Ext.&Rec. Binders		Done	Done	Done	Done	Done	Done	Not Started	Done	Done	Done	Done	Not Started	Done	Done	Done	Done	Done	Done	Done	Done	Not Started
Binder Modulus (G*) & Master Curve	Virgin Binders (Tank Supplied)	U-Mass	Done				Done		N/A	Done				N/A	Done				Done				N/A
	Ext.&Rec. Binders		Done	Done	Done	Done	Done	Done	In Progress	Done	Done	Done	Done	Not Started	Done	Done	Done	Done	Done	Done	Done	Done	In Progress
AASHTO T53 (Softening Point)	Virgin Binders (Tank Supplied)	Rutgers	N/A				N/A		N/A	N/A				N/A	N/A				N/A				N/A
	Ext.&Rec. Binders		N/A	N/A	N/A	N/A	N/A	N/A	Done	N/A	N/A	N/A	N/A	Done	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Done

**Table A2. Phase I Mixture Testing Status**

Test Description		Responsible Lab.	Mixture Testing																			
			New York Mixtures						New Hampshire Mixtures						Vermont Mixtures							
			NYd00	NYd20	NYd30	NYd40	NYb30	NYb40	NHe00	NHe20	NHe30	NHe40	VTe00	VTe20	VTe30	VTe40	VTa00	VTa20	VTa30	VTa40		
Dynamic Modulus (AMPT)	Lab Fabricated	Rutgers	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	
	Plant Compacted		Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	
Push-Pull Fatigue Test (S-VECD)	Lab Fabricated	UNH	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	
	Plant Compacted	UNH	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	
Low Temp. Creep Compliance and Strength	Lab Fabricated	UNH	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	
AASHTO T283 (Moisture Damage)	Lab Fabricated	UNH	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	
HWTd (Hamburg Wheel Tracking Device)	Lab Fabricated	U-Mass	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	
Overlay tester	Lab Fabricated	Rutgers	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	
TSRST	Lab Fabricated	U-Mass	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	
Flexural Beam Fatigue	Lab Fabricated	Rutgers	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	
U-Mass Dartmouth Workability		U-Mass	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	

**Table A3. Phase II Binder and Aggregate Testing Status**

Test Description		Responsible Lab.	Binder and Aggregate Testing																					
			New Hampshire Mixtures						Virginia Mixtures					New York Mixtures										
			NHb00	NHb15	NHb25	NHa25	NHa30	NHa40	RAP	VAF00	VAF20	VAD30	VAD40	RAP	NyD00,0.0	NyD00,2.5	NyD00,5.0	NyD00,7.5	NyD25,0.0	NyD25,2.5	NyD25,5.0	NyD25,7.5	NyD25,10.0	RAP
Binder Extraction and Recovery from Mixtures		Pike Ind./MTE Services	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Done	Done	Done	Done	Done	In Progress	In Progress	In Progress	In Progress	Done	Done	Done	Done	Done	N/A
Binder Extraction and Recovery from Mixtures		FHWA	Done	Done	Done	Done	Done	Done	Done	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
PG - grading (Including Critical Cracking Temp.)	Virgin Binders (Tank Supplied)	Rutgers	N/A						In Progress					N/A				N/A					N/A	
	Ext.&Rec. Binders		N/A	N/A	N/A	N/A	N/A	N/A	Not Started	Not Started	Not Started	Not Started	Not Started	In Progress	In Progress	In Progress	In Progress	Done	Done	Done	Done	Done	N/A	
PG - grading (Including Critical Cracking Temp.)	Virgin Binders (Tank Supplied)	FHWA	Done						N/A					N/A				N/A					N/A	
	Ext.&Rec. Binders		Done	Done	Done	Done	Done	Done	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
[ABCD] Asphalt Binder Cracking Device	Virgin Binders (Tank Supplied)	U-Mass	N/A						N/A					N/A				N/A					N/A	
	Ext.&Rec. Binders		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
Binder Modulus (G*) & Master Curve	Virgin Binders (Tank Supplied)	U-Mass/MTE Services	N/A						N/A					N/A				N/A					N/A	
	Ext.&Rec. Binders		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	In Progress	In Progress	In Progress	In Progress	Done	Done	Done	Done	Done	N/A	
Binder Modulus (G*) & Master Curve	Virgin Binders (Tank Supplied)	FHWA	Done						N/A					N/A				N/A					N/A	
	Ext.&Rec. Binders		Done	Done	Done	Done	Done	Done	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
AASHTO T53 (Softening Point)	Virgin Binders (Tank Supplied)	Rutgers	N/A						N/A					N/A				N/A					N/A	
	Ext.&Rec. Binders		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Not Started	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Not Started

**Table A4. Phase II Mixture Testing Status**

Test Description		Responsible Lab.	Mixture Testing																					
			New Hampshire Mixtures						Virginia Mixtures					New York Mixtures										
			NHb00	NHb15	NHb25	NHa25	NHa30	NHa40	VAF00	VAF20	VAD30	VAD40	NyD00,0.0	NyD00,2.5	NyD00,5.0	NyD00,7.5	NyD25,0.0	NyD25,2.5	NyD25,5.0	NyD25,7.5	NyD25,10.0			
Dynamic Modulus (AMPT)	Lab Fabricated	Rutgers/UNH	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	Done	Done	Done	Done	In Progress	In Progress	In Progress	In Progress	Done	Done	Done	Done	Done			
	Plant Compacted		In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	N/A	N/A	N/A	N/A	In Progress	In Progress	In Progress	In Progress	Done	Done	Done	Done	Done			
Dynamic Modulus (AMPT)	Plant Compacted	FHWA	Done	Done	Done	Done	Done	Done	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
Dynamic Modulus (IDT)	Lab Fabricated	UNH	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started			
	Plant Compacted		Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	In Progress	In Progress	In Progress	In Progress	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started			
Push-Pull Fatigue Test (S-VECD)	Lab Fabricated	UNH	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	Done	Done	Done	Done	Done			
	Plant Compacted		In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	N/A	N/A	N/A	N/A	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started			
Low Temp. Creep Compliance and Strength	Lab Fabricated	UNH	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started			
	Plant Compacted		Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	In Progress	In Progress	In Progress	In Progress	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started			
Overlay tester	Lab Fabricated	Rutgers	In Progress	In Progress	In Progress	In Progress	In Progress	In Progress	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done			
TSRST	Lab Fabricated	U-Mass	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	In Progress	In Progress	In Progress	In Progress	Done	Done	Done	Done	Done			
Flexural Beam Fatigue	Lab Fabricated	Rutgers	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done	Done			
HWTD (Hamburg Wheel Tracking Device)	Lab Fabricated	U-Mass	Done	Done	Done	Done	Done	Done	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
	Plant Compacted		Done	Done	Done	Done	Done	Done	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			

**Table A5. Phase II Field Cores Testing Status**

Field Cores Testing																				
Test Description	Responsible Lab.	New Hampshire Mixtures						Virginia Mixtures				New York Mixtures								
		NHb00	NHb15	NHb25	NHa25	NHa30	NHa40	VAF00	VAF20	VAd30	VAd40	NYd00,0.0	NYd00,2.5	NYd00,5.0	NYd00,7.5	NYd25,0.0	NYd25,2.5	NYd25,5.0	NYd25,7.5	NYd25,10.0
Dynamic Modulus (IDT)	UNH	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Low Temp. Creep Compliance and Strength	UNH	Not Started	Not Started	Not Started	Not Started	Not Started	Not Started	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A