

**TRANSPORTATION POOLED FUND PROGRAM  
QUARTERLY PROGRESS REPORT**

Lead Agency (FHWA or State DOT): Alabama Department of Transportation

**INSTRUCTIONS:**

*Project Managers and/or research project investigators should complete a quarterly progress report for each calendar quarter during which the projects are active. Please provide a project schedule status of the research activities tied to each task that is defined in the proposal; a percentage completion of each task; a concise discussion (2 or 3 sentences) of the current status, including accomplishments and problems encountered, if any. List all tasks, even if no work was done during this period.*

<b>Transportation Pooled Fund Program Project #</b> <i>(i.e. SPR-2(XXX), SPR-3(XXX) or TPF-5(XXX))</i>  TPF-5(267)		<b>Transportation Pooled Fund Program - Report Period:</b> <input type="checkbox"/> Quarter 1 (January 1 – March 31) <input checked="" type="checkbox"/> Quarter 2 (April 1 – June 30) <input type="checkbox"/> Quarter 3 (July 1 – September 30) <input type="checkbox"/> Quarter 4 (October 1 – December 31)	
<b>Project Title:</b> Accelerated Performance Testing for the NCAT Pavement Test Track			
<b>Name of Project Manager(s):</b> Dr. R. Buzz Powell, P.E.		<b>Phone Number:</b> 334-844-6857	<b>E-Mail</b> <a href="mailto:buzz@auburn.edu">buzz@auburn.edu</a>
<b>Lead Agency Project ID:</b> 930-822P		<b>Other Project ID (i.e., contract #):</b>	<b>Project Start Date:</b> May 8, 2012
<b>Original Project End Date:</b> September 30, 2015		<b>Current Project End Date:</b> March 31, 2020	<b>Number of Extensions:</b> 2 (next 3-year cycle, closeout time)

Project schedule status:

On schedule     
  On revised schedule     
  Ahead of schedule     
  Behind schedule

Overall Project Statistics:

Total Project Budget	Total Cost to Date for Project	Percentage of Work Completed to Date
\$27,979,706	\$27,783,712	98%

Quarterly Project Statistics:

Total Project Expenses and Percentage This Quarter	Total Amount of Funds Expended This Quarter	Total Percentage of Time Used to Date
99%	\$177,287	90%